Commonwealth Edison Company's

Infrastructure Investment Plan

2014 Annual Update

April 1, 2014

Table of Contents

Executive Summary	1
Plan Overview	1
Summary Plan Scope	4
Summary Plan Schedule	10
Summary Plan Budget	11
Summary Plan Staffing	12
Summary Plan Quantity of Units	13
Attachments	14
SECTION I: Reliability-Related Investments	15
SECTION I.A: Underground Residential Cable ("URD") Injection and Replacement	15
I.A.1: Summary of Program Revisions	15
I.A.2: Program Scope	15
I.A.3: Program Schedule	16
I.A.4: Program Budget	19
I.A.5: Program FTEs	20
I.A.6: Program Units	21
SECTION I.B: Mainline Cable System Refurbishment and Replacement	22
I.B.1: Summary of Program Revisions	22
I.B.2: Program Scope	22
I.B.3: Program Schedule	25
I.B.4: Program Budget	33
I.B.5: Program FTEs	34

I.B.6:	Program Units	34
SECTIO	N I.C: Ridgeland 69kV Cable Replacement	37
I.C.1:	Summary of Program Revisions	37
I.C.2:	Program Scope	37
I.C.3:	Program Schedule	38
I.C.4:	Program Budget	39
I.C.5:	Program FTEs	40
I.C.6:	Program Units	41
SECTIO	N I.D: Construction of Training Facilities	42
I.D.1:	Summary of Program Revisions	42
I.D.2:	Program Scope	42
I.D.3:	Program Schedule	44
I.D.4:	Program Budget	46
I.D.5:	Program FTEs	47
SECTIO	N I.E: Wood Pole Inspection, Treatment and Replacement	48
I.E.1:	Summary of Program Revisions	49
I.E.2:	Program Scope	49
I.E.3:	Program Schedule	49
I.E.4:	Program Budget	51
I.E.5:	Program FTEs	51
I.E.6:	Program Units	52
SECTIO	N I.F: Storm Hardening	55
I.F.1:	Summary of Program Revisions	55
I.F.2:	Program Scope	55
I.F.3:	Program Schedule	57
I.F.4:	Program Budget	58

I.F.5: Program FTEs	58
SECTION II: Smart Grid-Related Investments	60
SECTION II.A: Distribution Automation	60
II.A.1: Summary of Program Revisions	60
II.A.2: Program Scope	60
II.A.3: Program Schedule	61
II.A.4: Program Budget	62
II.A.5: Program FTEs	64
II.A.6: Program Units	65
SECTION II.B: Substation Micro-Processor Relay Upgrades	66
II.B.1: Summary of Program Revisions	66
II.B.2: Program Scope	66
II.B.3: Program Schedule	66
II.B.4: Program Budget	68
II.B.5: Program FTEs	68
II.B.6: Program Units	70
SECTION II.C: Smart Meters	71
II.C.1: Summary of Program Revisions	71
II.C.2: Program Scope	71
II.C.3: Program Schedule	71
II.C.4: Program Budget	72
II.C.5: Program FTEs	73
II.C.6: Program Units	74
SECTION II.D. Associated Cyber Secure Data Communications Network	76
Appendix A: Full-Time Equivalent Jobs	70
Appondix A. I dii I iiiid Equivaidiil jodd	

Requirements of 220 ILCS 5/16-108.5	78
Reporting Schedule	78
Definition of Full-Time Equivalent (FTE)	79
Total Number of Hours Worked and Funded within the Annual Period	79
Annual Hours in a Full Time Schedule	80
Definition of FTE Job Categories	82
Annandiy Dr. Summary Layal Dlan Information	or
Appendix B: Summary-Level Plan Information	83

Executive Summary

Plan Overview

On November 8, 2011, Commonwealth Edison Company ("ComEd") filed its proposed performance-based formula rate, Rate DSPP - Delivery Service Pricing and Performance ("Rate DSPP"), with the Illinois Commerce Commission ("Commission") pursuant to Section 16-108.5 of the Public Utilities Act ("Act"). The Commission commenced Docket No. 11-0721 to review that filing. In making that filing, ComEd confirmed that it elected to become a "participating utility", and committed to undertake the investments described in Section 16-108.5(b) of the Act. Section 16-108.5(b) also called on ComEd, within 60 days of such filing, to submit a plan for satisfying its infrastructure investment program commitments, which must include information regarding scope, schedule and staffing. ComEd submitted its Infrastructure Investment Plan ("Plan") to the Commission on January 6, 2012. Section 16-108.5(b) further requires ComEd, no later than April 1 of each subsequent year, to submit to the Commission a report that includes any updates to the Plan, a schedule for the next calendar year, the expenditures made for the prior calendar year and cumulatively, and the number of full-time equivalent jobs created for the prior calendar year and cumulatively.

Accordingly, ComEd submits to the Commission this 2014 Annual Update to its Plan ("2014 Annual Update"), for informational purposes, as prescribed by the Act. Consistent with ComEd's Plan and ComEd's 2013 Annual Update to its Plan ("2013)

Annual Update"), this 2014 Annual Update organizes individual projects under two broad categories of investment:

<u>Reliability-Related Investments:</u> Section I of the 2014 Annual Update sets forth electric system upgrades, modernization projects, and training facilities; and

<u>Smart Grid-Related Investments:</u> Section II of the 2014 Annual Update describes the Smart Grid electric system upgrades and transmission and distribution infrastructure upgrades and modernization.

This 2014 Annual Update includes actual expenditures to date, as well as revisions to ComEd's 2013 Annual Update with corresponding explanations. Consistent with ComEd's Plan and the 2013 Annual Update, the 2014 Annual Update includes an estimated cumulative total of approximately \$1.3 billion of capital investment plus associated expenses in electric system upgrades, modernization projects, and training facilities ("Reliability-Related Investments") over the planned five-year period plus the permitted ramp-up and ramp-down time. The 2014 Annual Update also includes an estimated cumulative total of approximately \$1.3 billion of capital investment plus associated expenses in Smart Grid electric system upgrades ("Smart Grid-Related Investments") over the planned 10-year period including the permitted ramp-up and ramp-down time.

As required by Section 16-108.5(b), the total estimated \$2.6 billion of cumulative capital investment under the Plan will be incremental to ComEd's total annual capital investment program, as defined in Section 16-108.5(b). That is, over the term of the Plan, ComEd will invest an estimated cumulative total of \$2.6 billion more capital than a capital investment program that invested at an annual rate defined by ComEd's average

capital spend for calendar years 2008, 2009, and 2010, as reported in ComEd's applicable Federal Energy Regulatory Commission ("FERC") Form 1s. If the forecasted capital investment costs exceed \$3.0 billion, then a report will be submitted to the Commission that identifies the increased costs and explains the reasons. The report shall be submitted no later than the year in which the forecasts will exceed capital investment costs of \$3.0 billion. In no case will \$3.0 billion in capital investment costs be exceeded without the approval of the General Assembly.

During 2012 and 2013 - the first two years of the Plan, ComEd gained many insights in the implementation of specific programs, which now inform the estimates reflected in the 2014 Annual Update. Specifically, these insights have resulted in a current estimated net favorability of \$60 million over the course of the programs as compared to the initial cost estimates set forth in the Plan, while maintaining or actually increasing scope on certain programs. This favorability has resulted from, among other things, the benefit of bidding long-term contracts for definable scopes of work, refinement in unit rate defect estimates, and the alignment of communications infrastructure investments within the Smart Grid-Related Investments scope of work. In sum, these results provide helpful indicators that ComEd's Plan is on track, and further provide ComEd with the flexibility to respond to unforeseen challenges that may arise over the remaining years of Plan implementation.

Finally, in the event that Section 16-108.5 becomes inoperative or Rate DSPP is terminated, then the Plan, including but not limited to all programs and investments, will also become inoperative and terminate immediately.

Summary Plan Scope

Reliability-Related Investments. These programs are described in detail in Section I of this 2014 Annual Update, and include, but are not limited to, the following specific programs briefly described below:

- Underground Residential Cable ("URD") injection and replacement. This
 program is designed to remediate an estimated 4,370 miles of bare concentric
 cable, some of which was installed as early as 1966. The scope for URD
 injection and replacement is essentially the same as that presented in ComEd's
 2013 Annual Update. This work will reduce long duration outages primarily
 experienced in residential subdivisions.
- Mainline cable system refurbishment and replacement. As noted in ComEd's Plan, this is the most complex of all the Reliability-Related Investments, and is primarily targeted at the testing and replacement of lead cable in urban areas. Over the course of the program, ComEd plans to assess all manholes on its system (an estimated 32,026) and perform refurbishment within the parameters of the Act. In addition, ComEd will replace an estimated 665 miles of mainline underground cable, and test an estimated 931 sections of mainline cable over the course of the program. The scope for mainline cable system refurbishment and replacement is essentially the same as that presented in ComEd's 2013 Annual Update. Because remediation scope is based on inspection results, the complex nature of the underground system, interrelationship of multiple circuits within a manhole, and certain potential moratoriums on work, this program also continues to contain the highest degree of scope uncertainty of all the Reliability-

Related Investments. Future-year plans will continue to incorporate insights gained through implementation.

- Ridgeland 69 kilovolt ("kV") cable replacement. This program involves planned replacement of an estimated 10.2 miles of high voltage (69kV) underground cable, a majority of which was installed in the early 1950's, and some as early as 1927. This scope is the same as that presented in ComEd's 2013 Annual Update.
- Construction of training facilities. This program provides for planned construction of two new facilities one in Chicago and one in Rockford (now completed) to provide electric and customer operations training. These facilities will provide the ability to offer year-round practical, hands-on training to ComEd's field employees and will enable them to practice classroom theory on real equipment and technology.
- Wood pole inspection, treatment, and replacement. There are approximately 1.5 million wood poles on the ComEd system, which translates to approximately 149,000 poles inspected per year. This program entails planned inspection and treatment of an estimated 736,384 wood poles over the five-year program period, and replacement or reinforcement of an estimated 19,233 poles over the course of the program. Over the course of the program, ComEd expects to inspect, treat, and replace or reinforce more poles, as compared to ComEd's 2013 Annual Update. This program will reduce customer interruptions due to wood pole failures by programmatically assessing the strength and integrity of

ComEd's wood poles, and represents the first five years of a multi-year plan to transition ComEd to a multi-year inspection cycle for wood poles.

- Storm hardening. This program is designed to further reduce the susceptibility of certain circuits to storm-related damage, and will include deployment of a variety of engineered solutions, including, but not limited to, overhead-to-underground conversion, installation of tree-resistant conductors, and additional vegetation management. In order to optimize customer benefits, certain circuits will be prioritized based on historical susceptibility to storm-related damage. Engineered solutions will be designed specifically for each circuit. This scope is the same as that presented in ComEd's 2013 Annual Update.
- These programs are planned to be completed over a five-year period plus reasonable ramp-up and ramp-down periods. More detailed descriptions of each of these programs, including scope, schedule, capital budget, staffing and units of work are included in Section I of this 2014 Annual Update.

Smart Grid-Related Investments. These programs are described in detail in Section II of this 2014 Annual Update, and include, but are not limited to, the following specific programs briefly described below:

Distribution Automation ("DA"). DA technology uses "sectionalizing" devices and remote communications to detect issues on the distribution system and automatically re-route power to minimize the number of customers impacted. This is commonly referred to as the self-healing nature of the Smart Grid. ComEd's DA program includes planned installation of approximately 2,600 DA devices, and also encompasses the replacement of the older 900 megahertz

("MHZ") radio system with a new higher security communication system that meets newly-established government regulations. In addition, the older 34kV field devices will be upgraded to the newer Intelli-team ("IT-2") software to allow for better flexibility with fault isolation and operation with the new radio system. This represents the same number of DA devices to be installed that was presented in ComEd's 2013 Annual Update.

- Substation micro-processor relay upgrades. This program is designed to modernize ten ComEd substations, including upgrade of electro-mechanical protective relays to modern microprocessor-based devices, replacement of aging circuit breakers, two-way communications between ComEd's control center and each substation, and installation of technology to remotely monitor the health of ComEd's largest assets, its transformers. This program provides for fault detection, remote asset monitoring and improved site security. Partial upgrades may be applied across the service territory. ComEd has over 250 transmission-fed substations, and over 800 substations in total. This scope is the same as that presented in ComEd's 2013 Annual Update.
- Smart Meters. At the completion of this program, all retail meters on the ComEd distribution system will have been replaced with Smart Meters, including deployment of an Advanced Metering Infrastructure ("AMI"), which provides a two-way communications infrastructure to support other customer services and Smart Grid applications. Expected benefits include reductions in the number of estimated bills, unaccounted for energy, consumption on inactive meters, and uncollectible expense. Deployment of AMI will occur pursuant to the Advanced

Metering Infrastructure Deployment Plan ("AMI Plan") approved by the Commission in Docket No. 12-0298 and further modified in Docket No. 13-0285. The AMI Annual Implementation Progress Report filed on April 1, 2014 provides further detail on the deployment results thus far and the remaining scope of the program. The Smart Meter capital budget has been adjusted to reflect outcomes of the bidding process and adjustment in the deployment schedule.

• Associated cyber-secure data communications network. A cyber-secure data communications infrastructure will be incorporated into each functional area of the Smart Grid. It includes implementation of a robust security model that is aligned with industry best practices and existing security standards. This security model will address confidentiality, integrity, availability and non-repudiation of data transport through the network.

Descriptions of each of these programs, including scope, schedule, capital budget, staffing and units of work are included in Section II of this 2014 Annual Update.

These descriptions, as with the forecasts generally included within this 2014 Annual Update, are illustrative of the investments that ComEd currently proposes to make pursuant to Section 16-108.5 of the Act over its 5- and 10-year horizons (exclusive of ramp-up and ramp-down periods). Of course, as time passes, specific investment needs, customer electric use patterns, customer applications, customer

Smart Meter deployment three years earlier than the timeline set forth in the current AMI Plan. ComEd's

Petition is pending in ICC Docket No. 14-0212.

¹ Please note, however, that on March 13, 2014, ComEd filed a Verified Petition for Expedited Approval of Acceleration of Meter Deployment under ComEd's AMI Plan ("Petition"), which proposes to complete

attitudes, and commercially available equipment and technologies will all evolve. Section 16-108.5 recognizes that change will occur as ComEd implements its Plan, including in its annual reporting process, its emphasis on technological interoperability, and its innovative test bed feature. Moreover, the effects of change and the need for adaptability in a plan only increase the further out the planning horizon extends. Over periods as long as those called for by Section 16-108.5, specific work plans must be conceptual.² A sound operating plan thus must not only retain the flexibility to adapt to such an evolutionary environment, it must embrace it, while still providing overall quidance and vision.

This 2014 Annual Update includes actual work completed in 2013 and revised estimates of projected work scope in future years. These revisions are based on insights gained from 2013 actual experience, outcomes of long-term contracts, and better alignment of program scopes. Consistent with this structure, those estimates are planning tools. They are not benchmarks. They will continue to evolve both as new information becomes available, and as ComEd gains actual experience. In particular, the actual work plans will be developed on the quarterly cycles. The purpose of this work in any given period may evolve from that now planned, schedules may be either accelerated or delayed, and implementation may require either fewer or more units of work at lower or higher cost, even if the scope and timing of the planned work does not change. The Plan is not to limit or confine the ability of that process to function. Moreover, such change does not imply any flaw in ComEd's Plan, nor any imprudence

² ComEd is also submitting its 2014 Investment Plan, which contains more specific detail about the planned activities for the 2014 year and is attached hereto as Attachment 2.

or unreasonableness in its execution. To the contrary, planning without flexibility would be unwise and unreasonable.

Summary Plan Schedule

In order to establish a framework to plan for and schedule future work while efficiently addressing this inherent change and uncertainty, ComEd is employing a proven iterative planning structure. Under this structure, work plans will be developed on a rolling basis for each quarter of the investment period. Each work plan will outline a series of tasks comprising: project and work planning, design, regulatory and public affairs functions where required (e.g., permitting), project implementation, and review. Consistent with ComEd's Plan and the 2013 Annual Update, this quarterly cycle is illustrated throughout this 2014 Annual Update in a series of Gantt charts showing repeating cycles of work planning and management activity. Please note that while this work planning and management cycle repeats on a quarterly basis, the activities associated with each quarter's iteration may take longer than a quarter to complete. This structure allows ComEd to implement its multi-year Plan effectively and rigorously, while retaining the required flexibility. The Gantt charts that appear in this 2014 Annual Update are illustrative and are not intended to establish specific milestones.

The individual program schedules included in this 2014 Annual Update explain when each program is planned to start and end. Most include both a rolling quarterly work plan process and a high-level task list. It is recognized that scope priorities will be adjusted over the course of the programs as new information is obtained.

ComEd's entire Plan covers a 10-year time period. All program areas are planned for completion within the first five years with the exception of the Smart Meter program, which is planned to be completed within the complete 10-year period. All program schedules include reasonable ramp-up and ramp-down periods.

Figure B.1 in Appendix B presents a high level schedule to complete the entire scope of work associated with the Plan. Detailed schedules are provided in the sections that follow for specific program areas.

Summary Plan Budget

The program budget identifies the estimated annual capital cost for each program. The Plan budget total is estimated to be approximately \$2.6 billion in capital investments plus associated expenses. As prescribed by the Act, the estimated \$2.6 billion of capital investment under the Plan must be incremental to ComEd's annual capital investment program, which the Act defines as ComEd's "average capital spend for calendar years 2008, 2009, and 2010 as reported in the applicable Federal Energy Regulatory Commission ('FERC') Form 1." 220 ILCS 5/16-108.5(b). The annual capital expenditures for calendar years 2008, 2009, and 2010 are \$951.6 million, \$848.7 million, and \$955.8 million, respectively, as reflected in the statement of cash flows from each year's respective FERC Form 1. This results in an annual baseline of \$918.7 million, derived by summing \$951.6 million + \$848.7 million + \$955.8 million = \$2.8 billion and dividing \$2.8 billion by 3. Thus, the baseline over the multi-year period is \$9.2 billion.

This 2014 Annual Update includes actual expenditures in 2013, as well as revised estimates of projected expenditures in future years. Table B.1 in Appendix B

presents a summary of the Plan's estimated total capital budget by program, and Figure B.2 in Appendix B presents, as applicable, the actual and estimated total capital budgets by year associated with the Plan.

Summary Plan Staffing

Program staffing identifies the annual full-time equivalent employees ("FTEs") required for completion of program scope of work. See Appendix A.

FTEs have been calculated by taking the estimated Direct and Contractor worker-hours to execute the Plan and dividing by 2,080 hours. Estimated worker-hours for Direct jobs and Contractor positions are each composed of the following two subcategories:

- Assigned: Worker-hours assigned to specific work orders associated with Plan program scopes of work; and
- **Support:** Worker-hours charged on timesheets in support of the Plan

Support FTEs are not allocated to specific Plan scopes of work, and are not presented in the FTE sections for individual programs in this 2014 Annual Update.³ Rather, Figure B.3 in Appendix B presents, as applicable, the actual and estimated Assigned FTEs and Support FTEs to execute the entire scheduled scope of work associated with the 2014 Annual Update. This format for presentation of Assigned

_

³ While this format is consistent with that presented in ComEd's 2013 Annual Update, please note that this is a change in format from ComEd's Plan, in which Support FTEs were allocated to specific scopes of work proportionally, based on estimated investments for specific scopes of work.

FTEs and Support FTEs is consistent with ComEd's timekeeping approach and represents how Support FTEs are allocated to Plan execution. Estimates for Support FTEs in the 2014 Annual Update are based on the 2013 actual proportion of Assigned FTEs to Support FTEs.

Job classifications associated with Assigned FTEs and Support FTEs may include, but are not limited to, engineers, technicians, work planners, finance support, safety support, scheduling support, legal support and craft. FTEs are not defined as employee head counts, and should not be confused with employment levels and trends.

The actual and estimated FTEs presented in this 2014 Annual Update include Direct and Contractor FTEs; however, they do not include any Induced FTEs. ComEd's 2013 Energy Infrastructure Modernization Act Annual Jobs Creation Report, submitted on April 1, 2014, includes actual Direct, Contractor, and Induced FTEs for 2013.

Summary Plan Quantity of Units

The program quantity of units describes the estimated number of work units, where applicable, that are planned to be completed each year for each program area. This 2014 Annual Update includes actual units of work completed in 2013 and revised estimates of units of work that are projected to be completed in future years. All units of work associated with the identified work scopes are included in the estimated quantities in this 2014 Annual Update, and will be counted towards achievement of the Plan goals. However, this does not limit additional units from being completed as part of the baseline spend at ComEd's discretion.

Attachments

This 2014 Annual Update includes, for informational purposes, a 2013 Plan Review, included as Attachment 1 to this Update. The 2013 Plan Review provides more information on the actual annual and cumulative capital expenditures and units of work completed in 2013, as compared to those estimated in the 2013 Annual Update, with corresponding explanations of changes.

This 2014 Annual Update also includes, for informational purposes, a schedule and staffing plan for the calendar year 2014 investments ("2014 Plan") included as Attachment 2 to this 2014 Annual Update. The 2014 Plan provides more information on scope, schedule, budget, staffing, and units of work that are planned to be completed in 2014 in association with the Plan. The monthly targets listed are not intended to be firm milestones, but rather to provide directional guidance towards accomplishment of the annual goals.

SECTION I: Reliability-Related Investments

SECTION I.A: Underground Residential Cable ("URD") Injection and Replacement

I.A.1: Summary of Program Revisions

Over the course of the program, ComEd expects to perform essentially the same scope of work as that presented in ComEd's 2013 Annual Update.

I.A.2: Program Scope

ComEd's URD system has approximately 8,700 miles of bare concentric neutral cable that was installed between 1966 and 1985, which is primarily used to serve residential and commercial areas. The URD Injection and Replacement program excludes mainline cable, which is covered under the Mainline Cable System Refurbishment and Replacement program described in Section I.B below. URD cable failures mainly occur within the population of bare concentric neutral cable. The number of annual failures in this type of cable has been trending up in recent years as this cable continues to age. ComEd currently projects injection or replacement of an estimated 4,370 miles of the problematic cable over the course of the program.

ComEd anticipates that, by the end of the program, the number of annual failures in this type of cable will be significantly reduced. This reduction in faults will reduce long-duration outages primarily experienced in residential subdivisions. The program consists of two major components:

- URD Cable Injection
- URD Cable Replacement

Each of these components is described in more detail below.

URD Cable Injection

cable injection fills in cable insulation voids and avoids cable failures. In general, URD cables that are candidates for injection typically have intact concentric neutral conductors, are not solid cable or strand-filled cable, and have a low number of cable splices. Where it is practical, cable injection is typically a more cost beneficial way to avoid URD cable failures than cable replacement. Based on ComEd's past experience with URD cable injection, ComEd currently estimates that during the course of the program 810 miles will be injected. This scope is the same as that presented in ComEd's 2013 Annual Update.

URD Cable Replacement

URD cables that cannot practically or economically be injected will be replaced on a schedule prioritized to replace the worst-performing URD cables first. It is expected that at the end of the program approximately 3,560 miles of URD cable will have been replaced. The scope for the URD cable replacement is essentially the same as that presented in ComEd's 2013 Annual Update.


I.A.3: Program Schedule

This program is planned to be completed over a five-year period plus reasonable ramp-up and ramp-down periods. Estimates of cost, units of work, and schedules for that work, may evolve over time.

Figure I.A.3 presents the estimated remaining schedule to complete the URD Injection and Replacement program. The schedule is essentially a rolling quarterly work plan consisting of the following key remaining tasks:

- Mobilization and ramp-up
- Establish priority for the calendar year
- Perform scoping
- Perform design tasks, procure material, and identify required outages in schedule
- Planning (develop work packages and secure permits)
- Construction Boring, injection or replacement
- Construction Splicing where required
- Test and liven
- Landscaping restoration
- Demobilization and ramp-down period

Figure I.A.3: URD Injection and Replacement Schedule



I.A.4: Program Budget

Figure I.A.4 presents, as applicable, the actual and estimated capital budgets by year for the URD Injection and Replacement program as compared with ComEd's 2013 Annual Update. Consistent with ComEd's 2013 Annual Update, ComEd estimates the program cost to be capital investments of \$571 million plus associated expenses over the program period. Estimates of cost, units of work, and schedules for that work may evolve over time.




FIGURE I.A.4: URD INJECTION AND REPLACEMENT CAPITAL BUDGET

I.A.5: Program FTEs

Figure I.A.5 presents, as applicable, the actual and estimated Assigned Direct and Assigned Contractor FTEs required to perform the specific scheduled scope of work. Assigned FTEs have been calculated by taking the estimated worker-hours assigned to execute the scope of work and dividing by 2,080 hours. The actual and estimated FTEs presented in Figure I.A.5 include Assigned FTEs; however, they do not include Support FTEs or Induced FTEs.




FIGURE I.A.5: URD INJECTION AND REPLACEMENT ASSIGNED FTES

I.A.6: Program Units

Figure I.A.6.A shows the miles of URD cable injected or estimated to be injected, as applicable. This chart serves as a tracking mechanism over the course of the program, and reflects the scope of work accomplished, as well as the scope of work left to be performed. It is estimated that 810 miles of URD cable will be injected over the course of the program. This total is consistent with ComEd's 2013 Annual Update. Estimates of cost, units of work, and schedules for that work may evolve over time.




FIGURE I.A.6.A: URD CABLE INJECTION UNITS (IN MILES)

Figure I.A.6.B shows the miles of URD cable replaced or estimated to be replaced, as applicable. This chart serves as a tracking mechanism over the course of the program, and reflects the scope of work accomplished each year, as well as the scope of work left to be performed. It is estimated that 3,560 miles of URD cable will be replaced over the course of the program. As Figure I.A.6.B illustrates, ComEd anticipates a more levelized approach to completing the remaining work, as compared with ComEd's 2013 Annual Update. The scope for the URD cable replacement is

essentially the same as that presented in ComEd's 2013 Annual Update. Estimates of cost, units of work, and schedules for that work may evolve over time.




FIGURE I.A.6.B: URD CABLE REPLACEMENT UNITS (IN MILES)

SECTION I.B: Mainline Cable System Refurbishment and Replacement

I.B.1: Summary of Program Revisions

Over the course of the program, ComEd expects to perform essentially the same scope of work as that presented in ComEd's 2013 Annual Update.

I.B.2: Program Scope

The ComEd mainline underground system includes approximately 8,300 miles of cable installed in conduit systems or direct buried. Mainline cable system refurbishment and replacement has the most complex scope of work of all the programs. The scope is composed of three main work categories:

- Manhole assessment and refurbishment of manholes and cable systems
- Cable replacement

Cable testing

The accomplishment of this scope is highly dependent on the ability to obtain necessary permits and to schedule equipment outages. Certain periods of time or certain work restrictions, such as summer moratoriums, may limit the types of work that can be performed due to the need to maintain system configuration. Such periods will be reflected in ComEd's annual or summer critical work plans. Because remediation scope is based on inspection results, the complex nature of the underground system, interrelationship of multiple circuits within a manhole, and certain potential moratoriums on work, this program continues to contain the highest degree of scope uncertainty of all the Reliability-Related Investments. Future-year plans will continue to incorporate insights gained through implementation.

Manhole Assessment and Cable System Refurbishment

ComEd has an estimated 32,026 manholes on its system. Over the course of the program, ComEd plans to assess all manholes on its system and perform refurbishment within the parameters of the Act. This scope is the same as that presented in ComEd's 2013 Annual Update.

Assessment includes the evaluation of the overall condition of the manhole, cables, and cable support systems. Refurbishment includes replacing or repairing cable systems in the manhole, and addressing other structural issues as required. Manhole structural work may range from minor refurbishment to replacement of an entire manhole.

Concurrent with manhole assessments, cable joint issues discovered within the manholes (e.g., bulging or leaking joints) will be addressed primarily with cable

replacement. As assessments are performed, work plans will be generated to address the findings.

Cable Replacement

Replacement criteria will be based, in part, on the method of original installation. Replacement of cable in conduit will be based on manhole assessment findings. Direct buried mainline cable will either be replaced without testing, or replaced after testing, based on cable length and prior fault history. It is estimated that 665 miles of mainline cable will be replaced over the course of the program. The scope for the mainline cable replacement is essentially the same as that presented in ComEd's 2013 Annual Update. This estimate is based on assumptions concerning inspection results, which will be adjusted over time as actual data become available. Because of their inherent reliance on assumptions, early estimates of cable replacement contain a high degree of uncertainty and are not intended to reflect firm scope.

Cable Testing

Underground cable is divided into sections largely as a result of limits placed on cable lengths by the manufacturers and limits due to the physical configuration of the circuits.

An estimated 931 circuit sections will be selected for Very Low Frequency ("VLF") Testing per the Institute of Electric and Electronics Engineers ("IEEE") standard 400.2 to validate the serviceability of the section of cable following manhole refurbishment and mainline cable replacement. The scope for the mainline cable testing is essentially the same as that presented in ComEd's 2013 Annual Update. The scope is focused on performing "proof tests" at the conclusion of repair activities to validate the serviceability of the section of cable, diagnostic testing for long direct buried sections, and some re-tests following a failure of proof tests or diagnostic tests. It is estimated that cable tests will result in replacement of cable sections, which are included in the estimate shown in the "Cable Replacement" section above. This estimate is based on assumptions concerning inspection results, which will be adjusted over time as actual data become available. Because of their inherent reliance on assumptions, estimates of cable testing contain a high degree of uncertainty and are not intended to reflect firm scope.

I.B.3: Program Schedule

The overall Mainline Cable System Refurbishment and Replacement program is planned to be completed over a five-year period plus reasonable ramp-up and ramp-down periods. Estimates of cost, units of work, and schedules for that work, may evolve over time. The remaining schedule for each of the three program areas is described below.

Figure I.B.3.A presents the estimated remaining schedule to complete the Manhole Assessment and Cable System Refurbishment program. The schedule is essentially a rolling quarterly work plan consisting of the following key remaining tasks:

- Establish manhole inspection priority for the calendar year
- Perform scoping and configuration analysis; review sequence for capacity issues
- Perform design tasks, procure material, and identify required outages in schedule; include identified joint issues in evaluation
- Planning (develop work packages and secure permits)
- Construction Manhole cleaning (environmental) if required

- Construction Conduct manhole assessments and refurbish cable systems as necessary
- Evaluate results
- Develop cable replacement plans as necessary
- Demobilization ramp-down

Figure I.B.3.B presents the estimated remaining schedule to complete the Mainline Cable Replacement program. The schedule is essentially a rolling quarterly work plan consisting of the following key remaining tasks:

- Establish replacement priority for the calendar year
- Perform scoping and configuration analysis; review sequence for capacity issues
- Perform design tasks, procure material, and identify required outages in schedule; include identified joint issues in evaluation
- Planning (develop work packages and secure permits)
- Construction Walkdown manhole
- Construction Remove or replace cable / repair leakers
- Construction Complete terminations
- Test cable and liven

Figure I.B.3.C presents the estimated remaining schedule to complete the Mainline Cable Testing program. The schedule is essentially a rolling quarterly work plan consisting of the following key remaining tasks:

Establish testing priority for the calendar year Page 26 of 86

- Perform scoping and configuration analysis; review sequence for capacity issues
- Perform design tasks, procure material, and identify required outages in schedule; include identified joint issues in evaluation
- Planning (develop work packages)
- Perform testing
- Evaluate results
- Develop work program for testing failures (i.e., cable replacement) based on results
- Demobilization ramp-down

FIGURE I.B.3.A: MANHOLE ASSESSMENT SCHEDULE



Activit	y ID	Activity Name	Cal	Start	Finish	2014	2015	2016	2017
			Days			Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
	MLV5-16-1-1400	Planning / Secure Permits for 2016 2nd Q	60	21-Mar-16	19-May-16				
	MLV5-16-1-1440	Demobilization Ramp Down	0	21-Jun-16"			111111111111		
	MLV5-16-1-1450	Construction - Manhole Cleaning (Environmental) for 2016 2nd Q	60	21-Apr-16	20-Jun 16		!!!!!!!!!!!!	: : : : : : : : : : : : :	
	MLV5-16-1-1500	Construction - Assess Manholes for 2016 2nd Q	60	21-Apr-16	20-Jun-16				
	MLV5-16-1-1620	Evaluate Results for 2016 2nd Q	60	22-Jun-16	21-Aug-16				
	MLV5-16-1-1650	Construction - Develop Refurbishment / Repair for 2016 2nd Q	180	22-Jun-16	22-Dec-16				
	MLV5-16-1-1700	Construction - Replacement: Determine Schedule for 2016 2nd Q	180	22-Jun-16	22-Dec-16		111111111111		

FIGURE I.B.3.B: MAINLINE CABLE REPLACEMENT SCHEDULE

/ID	Activity Name		Start	Finish		_	014	2015 2016 2								
		Days			Qi	Q2	Q3	Q4 Q	1 Q	2 Q:	Q4	Q1	Q2	2 Q:	3 Q	4 Q
P - Mainline C	able Replacement	1241	08-Jan-14	30-Jun-17					Ш			Ш	Ш	П	Ш	Ш
Mainline Cable	Penlacement	1241	08-Jan-14	30-Jun-17												
		02	08-Jan-14	31-Mar-14					Ш				111	Ш		
Mainline Cable R	•		08-Jan-14	29-Mar-14		411								Ш		
MLV1-14-1-900	Construction- Remove / Replace / Cable / Repair Leakers for 2014 1st Q Construction- Complete Terminations for 2014 1st Q		09-Jan-14	30-Mar-14		- 11			Ш			$\parallel \parallel \parallel$	111	Ш	Ш	
MLV1-14-1-975	Test & Liven for 2014 1st Q		09-Jan-14	31-Mar-14		•	 	}-}++	 		+++	†† †	†††	:1:1:	111	
Mainline Cable R			09-Jan-14	30-Jun-14		111						111	111			111
MLV1-14-2-100	Work Priority for 2014 2nd Q	0	09-Jan-14"		-(::	111			111	1111		111	111	11	111	111
MLV1-14-2-200	Scoping & Config. Analysis / Review Sequence for Capacity Issues for 2		09-Jan-14	09-Apr-14		⇒;;							111			
MLV1-14-2-400	Design / Procure Materiall / Identify Outages in Schedule for 2014 2nd Q		30-Jan-14	29-Apr-14			<u> </u>		111	1111		<u> </u>	111		111	111
MLV1-14-2-500 MLV1-14-2-600	Preliminary Planning / Develop Work Plan / Secure Permits for 2014 2n Construction - Walkdown Manhole / Finalize Work Plan for 2014 2nd Q		28-Feb-14 20-Mar-14	29-May-14 18-May-14	:!				Ш			111	111		Ш	Ш
MLV1-14-2-700	Construction Remove / Replace / Cable / Repair Leakers for 2014 2nd Q		09-Apr-14	29-Jun-14	- !!		i						111	Ш		
MLV1-14-2-900	Construction - Complete Terminations for 2014 2nd Q	90	10-Apr-14	29-Jun-14	-		1111		$\parallel \parallel \parallel$			$\parallel \parallel \parallel$	111	Ш		
MLV1-14-2-975	Test & Liven for 2014 2nd Q		10-Apr-14	30-Jun-14			<u>, , , , , , , , , , , , , , , , , , , </u>	<u> </u>	111	<u> </u>		<u> </u>	111	4.1.	111	<u> </u>
Mainline Cable R			10-Apr-14	29-Sep-14									111			
MLV1-14-3-100	Work Priority for 2014 3rd Q		10-Apr-14"		_	ЖП	1111		111			111	111	111	111	111
MLV1-14-3-200	Scoping & Config. Analysis / Review Sequence for Capacity Issues for 2		10-Apr-14	10-Jul-14	!!	臣	립 : :		Ш				111		Ш	Ш
MLV1-14-3-400 MLV1-14-3-500	Design / Procure Materiall / Identify Outages in Schedule for 2014 3rd Q Preliminary Planning / Develop Work Plan / Secure Permits for 2014 3rd Q		30-Apr-14 30-May-14	30-Jul-14 29-Aug-14		17	=						111			
MLV1-14-3-600	Construction - Walkdown Manhole / Finalize Work Plan for 2014 3rd Q		19-Jun-14	09-Sep-14		***		:::::::	†-†- †-		++++	+++	†††	1111	†††	
MLV1-14-3-700	Construction: Remove / Replace / Cable / Repair Leakers for 2014 3rd Q		10-Jul-14	23-Sep-14	-11				111			111	111	. 1 1	111	111
MLV1-14-3-900	Construction - Complete Terminations for 2014 3rd Q		11-Jul-14	29-Sep-14	_	$\parallel \parallel \parallel$								Ш	Ш	
MLV1-14-3-975	Test & Liven for 2014 3rd Q		12-Jul-14	26-Sep-14	_				Ш					Ш	Ш	
Mainline Cable R	· ·		11-Jul-14	31-Dec-14		444	<u>,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,</u>		144	4444	لللبا	444	444	44.	Ш	444.
MLV1-14-4-100	Work Priority for 2014 4th Q		11-Jul-14"	00.0	_[]]	Π	للللا	$\Pi\Pi$	$\prod_{i=1}^{n}$	$\Pi\Pi$				Ш		Π
MLV1-14-4-200 MLV1-14-4-400	Scoping & Config. Analysis / Review Sequence for Capacity Issues for 2		11-Jul-14	09-Oct-14 29-Oct-14	!!								111	111		
MLV1-14-4-500	Design / Procure Materiall / Identify Outages in Schedule for 2014 4th Q Preliminary Planning / Develop Work Plan / Secure Permits for 2014 4th Q		31-Jul-14 29-Aug-14	29-Nov-14				4 ! !				$\parallel \parallel \parallel$	111	Ш		
MLV1-14-4-600	Construction - Walkdown Manhole / Finalize Work Plan for 2014 4th Q		19-Sep-14	17-Nov-14	!!	111		5:!!	!!!			!!!	!!!	!!	!!!	111
MLV1-14-4-700	Construction: Remove / Replace / Cable / Repair Leakers for 2014 4th Q	75	09-Oct-14	26-Dec-14		777			111			777	111	111	m	1111
MLV1-14-4-900	Construction - Complete Terminations for 2014 th Q	75		27-Dec-14	_ :				Ш				111		Ш	Ш
MLV1-14-4-975	Test & Liven for 2014 4th Q		14-Oct-14	31-Dec-14	_	111	 		111			111	111	111	111	111
Mainline Cable R			10-Oct-14	31-Mar-15	_	$\parallel \parallel \parallel$	1111.		Ш			$\parallel \parallel \parallel$		Ш	Ш	$\parallel \parallel \parallel$
MLV1-15-1-100	Work Priority for 2015 1st Q Scoping & Config. Analysis / Review Sequence for Capacity Issues for 2		10-Oct-14*	40 1 45		444	ļļļ. <mark>ļ</mark>	┸┵╅┼	ļ.ļ.ļ			4-44-	4-44	.4.4.	! 	444
MLV1-15-1-200 MLV1-15-1-400	Design / Procure Materiall / Identify Outages in Schedule for 2015 1st Q		10-Oct-14 30-Oct-14	12-Jan-15 02-Feb-15		$\parallel \parallel \parallel$							111	Ш		
MLV1-15-1-500	Preliminary Planning / Develop Work Plan / Secure Permits for 2015 1st Q	90		03-Mar-15	-	$\parallel \parallel \parallel$			ė!!			$\parallel \parallel \parallel$		Ш	Π	
MLV1-15-1-600	Construction - Walkdown Manhole / Finalize Work Plan for 2015 1st Q		20-Dec-14	21-Fab-15	-111								111	Ш	Ш	Ш
MLV1-15-1-700	Construction - Remove / Replace / Cable / Repair Leakers 2015 1st Q	75	12-Jan-15	28-Mar-15		111	<u> </u>					<u></u>	111		Ш	<u> </u>
MLV1-15-1-900	Construction - Complete Terminations for 2015 1st Q		13-Jan-15	30-Mar-15	_ ::	111	1111	∷≣	⊒:	1111		111	111	111	111	111
MLV1-15-1-975	Test & Liven for 2015 1st Q		13-Jan 15	31-Mar-15 29-Jun-15	_ !!	111			71			111	111		111	
Mainline Cable R	<u>· </u>		13-Jan-15	29-Jun-15	_				Ш				111			Ш
MLV1-15-2-100 MLV1-15-2-200	Work Priority for 2015 2nd Q Scoping & Config. Analysis / Review Sequence for Capacity Issues for 2		13-Jan-15* 13-Jan-15	13-Apr-15	::	111	1111	::- 'À≟		1111		111	111	111	111	111
MLV1-15-2-400	Design / Procure Material/ Identify Outages in Schedule for 2015 2nd Q		03-Feb-15	03-May-15		+++	╁┼┼┼			╁╁┼	-++-+	╁┼┼	+++	:1-1-	} 	+++-
MLV1-15-2-500	Preliminary Planning / Develop Work Plan / Secure Permits for 2015 2n		04-Mar-15	02-Jun-15	-			Ш	=	1111			111	Ш	Ш	Ш
MLV1-15-2-600	Construction - Walkdown Manhole / Finalize Work Plan for 2015 2nd Q		24-Mar-15	22-May-15		111						111	111	Ш		
MLV1-15-2-700	Construction: Remove / Replace / Cable / Repair Leakers for 2015 2nd Q		13-Apr-15	27-Jun-15	_	$\parallel \parallel \parallel$				21		$\parallel \parallel \parallel$		Ш	Ш	
MLV1-15-2-800	Construction - Complete Terminations for 2015 2nd Q		18-Apr-15	29-Jun-15		+++	╏ ┋╬	╎ ╎┼┼	<u> </u>	₽		┵┼┼	4-14	-1-1-	╁╁┼	₩.
MLV1-15-2-975	Test & Liven for 2015 2nd Q		18-Apr-15 14-Apr-15	26-Jun-15 30-Sep-15	-1!!				ШΤ	71		!!!	!!!	.!!		!!!
Mainline Cable R			_	30'3 6 P 15	_				11,1				111			
MLV1-15-3-100 MLV1-15-3-200	Work Priority for 2015 3rd Q Scoping & Config. Analysis / Review Sequence for Capacity Issues for 2		14-Apr-15* 14-Apr-15	14-Jul-15	::	111	1111	::::	: 🚣			111	111	11	111	111
MLV1-15-3-400	Design / Procure Material/ Identify Outages in Schedule for 2015 3rd Q		04-May-15	03-Aug-15	- !	111			ΗŒ	=		111	111	Ш	Ш	Ш
MLV1-15-3-500	Preliminary Planning / Develop Work Plan / Secure Permits for 2015 3rd Q		03-Jun-15	01-Sep-15		tti	TTT	ritt	111		rtii	TĦ	Tit	Πİ	ΙŤΪ	111
MLV1-15-3-600	Construction - Walkdown Manhole / Finalize Work Plan for 2015 3rd Q		23-Jun-15	22-Aug-15	_	111					шп			Ιİ		111
MLV1-15-3-700	Construction Remove / Replace / Cable / Repair Leakers for 2015 3rd Q		14-Jul-15	27-Sep-15	_	$\parallel \parallel \parallel$			Ш		2 ! !			Ш		
MLV1-15-3-800	Construction - Complete Terminations for 2015 3rd Q		15-Jul-15	29-Sep-15	—									Ш		
MLV1-15-3-975 Mainline Cable R	Test & Liven for 2015 3rd Q		15-Jul-15 15-Jul-15	30-Sep-15 31-Dec-15	 - 	+++	╁┼┼┼	┟┼┼┼	 	1-1-	₹₩	+++	†- †- †	11	ነተተ	+++ +
MLV1-15-4-100	ep 2015 - 4th Q Work Priority for 2015 4th Q		15-Jul-15"	5. 540 15		$\parallel \parallel \parallel$								Ш		
MLV1-15-4-100	Scoping & Config. Analysis / Review Sequence for Capacity Issues for 2		15-Jul-15	13-Oct-15					Ш	1				Ш		
MLV1-15-4-400	Design / Procure Material/ Identify Outages in Schedule for 2015 4th Q		04-Aug-15	02-Nov-15	-11	$\parallel \parallel \parallel$				日星		111		Ш		111
MLV1-15-4-500	Preliminary Planning / Develop Work Plan / Secure Permits for 2015 4th Q		02-Sep-15	03-Dec-15];;	Ш	Ш	Ші	Ш	шП		111	Ш	Ш	Ш	Ш
MLV1-15-4-600	Construction - Walkdown Manhole / Finalize Work Plan for 2015 4th Q	60	23-Sep-15	21-Nov-15		777	mi	mi	III			<u> </u>	m	П	m	1111
MLV1-15-4-700	Construction: Remove / Replace / Cable / Repair Leakers for 2015 4th Q		13-Oct-15	30-Dec-15	lii				H					Ш	H	H
MLV1-15-4-900 MLV1-15-4-975	Construction - Complete Terminations for 2015 4th Q Test & Liven for 2015 4th Q	75 75	14-Oct-15 14-Oct-15	31-Dec-15 31-Dec-15	!!	$\parallel \parallel \parallel$			111		-	# !!		Ш		
Mainline Cable R			14-Oct-15	31-Mar-16	_						ΙП	111		Ш		
MLV1-16-1-100	Work Priority for 2016 1st Q		14-Oct 15*		++-1	+++	┞ ╌┞╌┤╌	┝┾┼┼	+++-	┼┼┼┤	┝╁╅┼	+++	 - -}	:	╁┼┼	
MLV1-16-1-200	Scoping & Config. Analysis / Review Sequence for Capacity Issues for 2		14-Oct-15	16-Jan-16	-	$\parallel \parallel \parallel$						┪┆		Ш		
MLV1-16-1-400	Design / Procure Material/ Identify Outages in Schedule for 2016 1st Q		03-Nov-15	06-Feb-16	-	$\parallel \parallel \parallel$			Ш		i j	#1		Ш	Ш	111
MLV1-16-1-500	Preliminary Planning / Develop Work Plan / Secure Permits for 2016 1st Q	90	04-Dec-15	06-Mar-16		$\parallel \parallel \parallel$;;;	$\ \ \ $	Ш		
MLV1-16-1-600	Construction - Walkdown Manhole / Finalize Work Plan for 2016 1st Q		26-Dec-15	25-Feb-16		لللذ	<u> </u>	,,,,,,	<u> </u>		لللنا	扈	لللل	.i.i.	144	<u></u>
MLV1-16-1-700	Construction Remove / Replace / Cable / Repair Leakers for 2016 1st Q		16-Jan-16	31-Mar-16		$\parallel \parallel \parallel$							111	Ш		
MLV1-16-1-900 MLV1-16-1-075	Construction - Complete Terminations for 2016 1st Q Test & Liven for 2016 1st Q		17-Jan-16	31-Mar-16	!!	111	1111	1111		1111			411	Ш	111	111
MLV1-16-1-975			17-Jan-16	31-Mar-16 30-Jun-16		111	1111		111	1111		111	111	Ш	H	111
Mainline Cable R MLV1-16-2-100	Work Priority for 2016 2nd Q		17-Jan-16"	ar Juir 16	-				Ш			1,11		Ш	Ш	
MLV1-16-2-100 MLV1-16-2-200	Work Priority for 2016 2nd Q Scoping & Config. Analysis / Review Sequence for Capacity Issues for 2		17-Jan-16 17-Jan-16	16-Apr-16		+++	┾┼┼	├ -├- ├ 	+++-	┼┼┼	┝┼┼┼	- المنام	╅┼┼	4-4-	+++	+++
MLV1-16-2-400	Design / Procure Materiall / Identify Outages in Schedule for 2016 2nd Q		07-Feb-16	06-May-16		$\parallel \parallel \parallel$			Ш			IE		Ш		
	Preliminary Planning / Develop Work Plan / Secure Permits for 2016 2n		07-Mar-16	05-Jun-16		$\parallel \parallel \parallel$	1111	1111	111	1111		1 1	4	ш	Ш	
MLV1-16-2-500		30	Or-Mar 16				1 1 1 7	1 1 1 1	1 1 1			j i i=				

Activity ID	y ID Activity Name					Finish		20	14		2015			2016			2017	
		Days			Q1	Q2	Q3 (24 C	n Q	2 Q3	Q4	Q1 C	12 Q:	3 Q4	Q1	Q2		
MLV1-16-2-900	Construction - Complete Terminations 2016 2nd Q	74	17-Apr-16	30-Jun-16	1111	ш	1111	711	111		1111		= :			ш		
MLV1-16-2-975	Test & Liven for 2016 2nd Q	74	17-Apr-16	30-Jun-16	_	111	1111	111	111	1111	1111	1111	= :	1111	1111	111		
Mainline Cable R	Rep 2016 - 3rd Q	164	17-Apr-16	30-Sep-16														
MLV1-16-3-100	Work Priority for 2016 3rd Q	0	17-Apr-16"		_	111												
MLV1-16-3-200	Scoping & Config. Analysis / Review Sequence for Capacity Issues for 2	90	17-Apr-16	17-Jul-16	-1111	111						1						
MLV1-16-3-400	Design / Procure Materiall / Identify Outages in Schedule for 2016 3rd Q	90	07-May-16	06-Aug-16		+++	+4-1-1	777	++++	1-1-h-h	 	-+		1-1-1-1-	<u> </u>	111		
MLV1-16-3-500	Preliminary Planning / Develop Work Plan / Secure Permits for 2016 3rd Q	90	06-Jun-16	04-Sep-16	_	111		-	111		1111	1111		9		111		
MLV1-16-3-600	Construction - Walkdown Manhole / Finalize Work Plan for 2016 3rd Q	60	26-Jun-16	25-Aug-16	_ !!!	!!!	!!!!	-	!!!	!!!!	!!!!	1111				!!!		
MLV1-16-3-700	Construction- Remove / Replace / Cable / Repair Leakers 2016 3rd Q	75	17-Jul-16	30-Sep-16	1111	111	1111	111	111	::::	1111	1111	.::•	= : :		111		
MLV1-16-3-900	Construction - Complete Terminations for 2016 3rd Q	74	18-Jul-16	30-Sep-16	-l:::	111		111	111					₩::		111		
MLV1-16-3-975	Test & Liven for 2016 3rd Q	74	18-Jul-16	30-Sep-16		TII	7711	111	1111		TT:::					111		
Mainline Cable F	Rep 2016 - 4th Q	162	18-Jul-16	31-Dec-16		111												
MLV1-16-4-100	Work Priority for 2016 4th Q	0	18-Jul-16"		-	111		- 111	111		1111		H			111		
MLV1-16-4-200	Scoping & Config. Analysis / Review Sequence for Capacity Issues for 2	_	18-Jul-16	16-Oct-16	-	111		-	111		1111	1111	1			111		
MLV1-16-4-400	Design / Procure Materiall / Identify Outages in Schedule for 2016 4th Q		07-Aug-16	05-Nov-16		111			111		1111					111		
MLV1-16-4-500	Preliminary Planning / Develop Work Plan / Secure Permits for 2016 4th Q	90	06-Sap-16	06-Dec-16		†††	TT []	-111	++++	1-1-1 - 1	† † † †	TTT:	TITE	-	- 	111		
MLV1-16-4-600	Construction - Walkdown Manhole / Finalize Work Plan for 2016 4th Q	60	26-Sep-16	26-Nov-16	-1111	111	1111	111	111	1111	1111	1111				111		
MLV1-16-4-700	Construction-Remove / Replace / Cable / Repair Leakers for 2016 4th Q	72	16-Oct-16	30-Dec-16	-1111	111												
MLV1-16-4-900	Construction - Complete Terminations for 2016 4th Q	72	17-Oct-16	31-Dec-16		111												
MLV1-16-4-975	Test & Liven for 2016 4th Q	72	17-Oct-16	31-Dec-16	- ;;;	111			111						1111	111		
Mainline Cable R	Rep 2017 - 1st Q	160	17-Oct-16	31-Mar-17		TII	1111	111	111	HIT	TIII		TIT					
MLV1-17-1-100	Work Priority for 2017 1st Q	0	17-Oct-16"		-1111	111								11				
MLV1-17-1-200	Scoping & Config. Analysis / Review Sequence for Capacity Issues for 2	90	17-Oct-16	20-Jan-17	-1111	111					1111					111		
MLV1-17-1-400	Design / Procure Materiall / Identify Outages in Schedule for 2017 1st Q	90	06-Nov-16	09-Feb-17	-	111		-	111		1111	1111		:::=	_::	111		
MLV1-17-1-500	Preliminary Planning / Develop Work Plan / Secure Permits for 2017 1st Q	90	07-Dec-16	10-Mar-17		111		111	111		1111			:::b		111		
MLV1-17-1-600	Construction - Walkdown Manhole / Finalize Work Plan for 2017 1st Q	60	29-Dec-16	29-Feb-17	1111	T11	7711	777	111	1111	††† †	7777	711	1777		111		
MLV1-17-1-700	Construction: Remove / Replace / Cable / Repair Leakers for 2017 1st Q	70	20-Jan-17	30-Mar-17	_	111		111	111		1111	1111		1111		111		
MLV1-17-1-900	Construction - Complete Terminations for 2017 1st Q	70	21-Jan-17	31-Mar-17	-1111	111				1111	1111			1111				
MLV1-17-1-975	Test & Liven for 2017 1st Q	70	21-Jan-17	31-Mar-17	-1111	111												
Mainline Cable R	Rep 2017 - 2nd Q	160	21-Jan-17	30-Jun-17		111												
MLV1-17-2-100	Work Priority for 2017 2nd Q	0	21-Jan-17*		1111	TIT	7711	111	TH	HH	TTT	7777	71.1.	m	IITI	TIT		
MLV1-17-2-200	Scoping & Config. Analysis / Review Sequence for Capacity Issues for 2	90	21-Jan-17	20-Apr-17	_ ;;;	111	1111	111	111		1111	1111	111	1111		4 : :		
MLV1-17-2-400	Design / Procure Materiall / Identify Outages in Schedule for 2017 2nd Q	90	10-Feb-17	10-May-17		111			111		1111					# ::		
MLV1-17-2-500	Preliminary Planning / Develop Work Plan / Secure Permits for 2017 2n	90	11-Mar-17	09-Jun-17		111							111					
MLV1-17-2-600	Construction - Walkdown Manhole / Finalize Work Plan for 2017 2nd Q	60	31-Mar-17	30-May-17		Δij		iii	111	<u> </u>	<u> i i i i</u>			illi	i i i 🗀	= ;		
MLV1-17-2-700	Construction-Remove / Replace / Cable / Repair Leakers 2017 2nd Q	70	20-Apr-17	29-Jun-17		TIT	TTII	TIT	TTT	TTT	TTTT	TITI	TIT.	ITIT	TTT	#		
MLV1-17-2-900	Construction - Complete Terminations for 2017 2nd Q		21-Apr-17	30-Jun-17	_	111		111			1111	1111				崇		
MLV1-17-2-975	Test & Liven for 2017 2nd Q	70	21-Apr-17	30-Jun-17	-111	111	1111	111	111		1111							

FIGURE I.B.3.C: MAINLINE CABLE TESTING SCHEDULE

y ID	Activity Name		Start	Finish) I I		014 2015 2016	- 2
y ID	ACTIVITY NAME	Days	Statt	FIRST	ei	Q2		Q1
IIP - Mainline C	able Testing	1216	03-Jan-14	31-May-17				П
Mainline Cable		1216	03-Jan-14	31-May-17				Ш
		120	03-Jan-14	03-May-14	-			
_	esting 2014 - 1st Q		03-Jan-14	04-Mar-14	_ :::	111		111
MC2-13-4-0300 MC2-13-4-0350	Perform Testing - 2014 1st Q Evalutate Results - 2014 1st Q		03-Jan-14	04-Mar-14	-2	111		111
MC2-13-4-0400	Develop Work Program for Testing Failures - 2014 1st Q		03-Feb-14	03-May-14	-12	**		 - -+
	esting 2014 - 2nd Q		03-Jan-14	02-Aug-14	-17	TI!		!!!
MC3-14-1-0150	Work Scope / Configuration Analysis / Review Capacity Issues Sequenc		03-Jan-14	03-Apr-14	- 11	.		Ш
MC3-14-1-0200	Design / Procure Material / Identify Required Outages in Schedule - 201		03-Feb-14	03-May-14	-12			Ш
MC3-14-1-0250	Work Planning - 2014 2nd Q		03-Mar-14	01-Jun-14	-15			
MC3-14-1-0300	Perform Testing - 2014 2nd Q	60	03-Apr-14	02-Jun-14	-111			ĦŤ
MC3-14-1-0350	Evalutate Results - 2014 2nd Q	60	03-Apr-14	02-Jun-14		戸		H
MC3-14-1-0400	Develop Work Program for Testing Failures - 2014 2nd Q	90	03-May-14	02-Aug-14	_		=	111
Mainline Cable T	esting 2014 - 3rd Q	212	2 03-Apr-14	03-Nov-14				
MC3-14-2-0150	Work Scope / Configuration Analysis / Review Capacity Issues Sequenc	90	03-Apr-14	02-Jul-14			=	Ш
MC3-14-2-0200	Design / Procure Material / Identify Required Outages in Schedule - 201		03-May-14	02-Aug-14	_[]]	T		TTT
MC3-14-2-0250	Work Planning - 2014 3rd Q		04-Jun-14	03-Sep-14	_ !!	111		
MC3-14-2-0300	Perform Testing - 2014 3rd Q		05-Jul-14	03-Sep-14	_ ::	111	= ::::::::::::::::::::::::::::::::::::	111
MC3-14-2-0350	Evalutate Results - 2014 3rd Q		05-Jul-14	03-Sep-14		111		111
MC3-14-2-0400	Develop Work Program for Testing Failures - 2014 3rd Q		05-Aug-14	03-Nov-14		+++		∔-∔-⊹
_	esting 2014 - 4th Q		05-Jul-14	09-Fab-15	_		<u></u> :::::::::::::::::::::::::::::::::	111
MC3-14-3-0150	Work Scope / Configuration Analysis / Review Capacity Issues Sequenc		05-Jul-14	03-Oct-14	-111		 	
MC3-14-3-0200	Design / Procure Material / Identify Required Outages in Schedule - 201		05-Aug-14	03-Nov-14	- !!			Ш
MC3-14-3-0250	Work Planning - 2014 4th Q		06-Sap-14	06-Dec-14 06-Dec-14	-			Ш
MC3-14-3-0300 MC3-14-3-0350	Perform Testing - 2014 4th Q Evalutate Results - 2014 4th Q		06-Oct-14 06-Oct-14	06-Dec-14 06-Dec-14	++-+	╶┼┼∔	-┾╌┽╌ ╒═╌ ╶┦╎┼┞┾╃╌╃┼╊┼┼┷╂╌╂╼┡╃╂╌╏╎┤╌┦╏┟┼┼╌╃╴	╁┼┼
MC3-14-3-0400	Develop Work Program for Testing Failures - 2014 4th Q		06-00F14	09-Fab-15	-	111	r	Ш
			05-Jul-14	12-May-15	-	111	· · · · · · · · · · · · · · · · · · ·	111
	esting 2015 - 1st Q			IZ may 15	-		1, 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	111
MC3-14-4-0100	Work Priority 2015		05-Jul-14"	00 1 45	- !!	!!!	<u> </u>	!!!
MC3-14-4-0150	Work Scope / Configuration Analysis / Review Capacity Issues Sequenc		06-Oct-14 06-Nov-14	09-Jan-15 09-Feb-15		+++		: : :
MC3-14-4-0200 MC3-14-4-0250	Design / Procure Material / Identify Required Outages in Schedule - 201 Work Planning - 2015 1st Q		08-Dec-14	11-Mar-15	- [::	111		111
MC3-14-4-0300	Perform Testing - 2015 1st Q	-	11-Jan-15	12-Mar-15	- ::	111		111
MC3-14-4-0350	Evalutate Results - 2015 1st O		11-Jan-15	12-Mar-15	-111	111		111
MC3-14-4-0400	Develop Work Program for Testing Failures - 2015 1st Q		12-Feb-15	12-May-15	-111			
	esting 2015 - 2nd Q		11-Jan-15	11-Aug-15		++1	-ト-ト-イー╏。ト-ト-ト- ト - ト-ト- イート-ト- ト- -ト-ト-ト-ト-ト-ト-ト-	†+†
MC4-15-1-0150	Work Scope / Configuration Analysis / Review Capacity Issues Sequenc		11-Jan-15	11-Apr-15	-			
MC4-15-1-0200	Design / Procure Material / Identify Required Outages in Schedule - 201		12-Feb-15	12-May-15	-1!!		· · · · · · · · · · · · · · · · · · ·	
MC4-15-1-0250	Work Planning - 2015 2nd Q		12-Mar 15	10-Jun-15	-		· · · · · · · · · · · · · · · · · · ·	111
MC4-15-1-0300	Perform Testing - 2015 2nd Q		12-Apr-15	11-Jun-15	-1!!			!!!
MC4-15-1-0350	Evalutate Results - 2015 2nd Q		12-Apr-15	11-Jun-15	-111	ŤŤĬ		ttt
MC4-15-1-0400	Develop Work Program for Testing Failures - 2015 2nd Q		12-May-15	11-Aug-15	-111			111
	esting 2015 - 3rd Q		12-Apr-15	12-Nov-15	-111			111
MC4-15-2-0150	Work Scope / Configuration Analysis / Review Capacity Issues Sequenc		12-Apr-15	12-Jul-15	-111			111
MC4-15-2-0200	Design / Procure Material / Identify Required Outages in Schedule - 201		12-May-15	11-Aug-15	-111	111		111
MC4-15-2-0250	Work Planning - 2015 3rd Q		13-Jun-15	12-Sep-15	-111	ŤŤÍ		ttt
MC4-15-2-0300	Perform Testing - 2015 3rd Q	60	14-Jul-15	12-Sep-15			····	
MC4-15-2-0350	Evalutate Results - 2015 3rd Q	60	14-Jul-15	12-Sep-15				
MC4-15-2-0400	Develop Work Program for Testing Failures - 2015 3rd Q	90	14-Aug-15	12-Nov-15	_			111
Mainline Cable T	esting 2015 - 4th Q	213	14-Jul-15	18-Fab-16				
MC4-15-3-0150	Work Scope / Configuration Analysis / Review Capacity Issues Sequenc	90	14-Jul-15	12-Oct-15	111	ŤŤĪ		ŤΤŤ
MC4-15-3-0200	Design / Procure Material / Identify Required Outages in Schedule - 201	90	14-Aug-15	12-Nov-15				111
MC4-15-3-0250	Work Planning - 2015 4th Q		15-Sep-15	15-Dec-15	_ !!			
MC4-15-3-0300	Perform Testing - 2015 4th Q		15-Oct-15	15-Dec-15	_ !!			
MC4-15-3-0350	Evalutate Results - 2015 4th Q		15-Oct-15	15-Dec-15	444	444		ļij
MC4-15-3-0400	Develop Work Program for Testing Failures - 2015 4th Q		15-Nov-15	19-Fab-16	_[::	111		Ш
_	esting 2016 - 1st Q		14-Jul-15	20-May-16				
MC4-15-4-0100	Work Priority 2016		14-Jul-15"		_			Hİ
MC4-15-4-0150	Work Scope / Configuration Analysis / Review Capacity Issues Sequenc		15-Oct-15	17-Jan-16	_			
MC4-15-4-0200	Design / Procure Material / Identify Required Outages in Schedule - 201 Work Planning - 2016 1st Q		15-Nov-15 17-Dec-15	19-Fab-16		.++4	╼╊╼╬╌╣╼┠╼┠╌╬╶╬╌╂╼╊╃╾╉╼╂╼╊╼╬╼╬ ╌╬╒╬═══╩┉╅ ╸┠╌┞┦╸┨╸┞╌┞╌╃╾╃╾	╁┼╁
MC4-15-4-0250 MC4-15-4-0300	Perform Testing - 2016 1st Q		21-Jan-16	19-Mar-16 20-Mar-16	-			
MC4-15-4-0350	Evalutate Results - 2016 1st O		21-Jan-16 21-Jan-16	20-Mar-16	- !!		····	Ш
MC4-15-4-0400	Develop Work Program for Testing Failures - 2016 1st Q		21-Jan 16 21-Feb-16	20-May-16	- [::	111		111
	esting 2016 - 2nd Q		21-Jan-16	20-Aug-16	- ::	111	::::::::::::::::::::::::::::::::::::::	
MC5-16-1-0150	Work Scope / Configuration Analysis / Review Capacity Issues Sequenc		21-Jan-16	19-Apr-16		+++		: : :
MC5-16-1-0200	Design / Procure Material / Identify Required Outages in Schedule - 201		21-Feb-16	20-May-16	—] j i	111		Ш
MC5-16-1-0250	Work Planning - 2016 2nd Q		21-Mar-16	19-Jun-16	- !!	111		Ш
MC5-16-1-0300	Perform Testing - 2016 2nd Q		21-Apr-16	20-Jun-16	—	111		
MC5-16-1-0350	Evalutate Results - 2016 2nd Q		21-Apr-16	20-Jun-16		111	<u></u>	Ш
MC5-16-1-0400	Develop Work Program for Testing Failures - 2016 2nd Q	90	21-May-16	20-Aug-16		TTI		ΠŤ
Mainline Cable T	esting 2016 - 3rd Q	212	21-Apr-16	21-Nov-16		$\parallel \parallel \parallel$		Ш
MC5-16-2-0150	Work Scope/ Configuration Analysis / Review Capacity Issues Sequenc	90	21-Apr-16	21-Jul-16	-			Ш
MC5-16-2-0200	Design / Procure Material / Identify Required Outages in Schedule - 201		21-May-16	20-Aug-16	_][[111		
MC5-16-2-0250	Work Planning - 2016 3rd Q	90	22-Jun-16	21-Sep-16	_];;	111		Ш
MC5-16-2-0300	Perform Testing - 2016 3rd Q		23-Jul-16	21-Sep-16	_[;;	TTI		111
MC5-16-2-0350	Evalutate Results - 2016 3rd Q		23-Jul-16	21-Sep-16		111		111
MC5-16-2-0400	Develop Work Program for Testing Failures - 2016 3rd Q		23-Aug-16	21-Nov-16	_];;	111		111
Mainline Cable T	esting 2016 - 4th Q	213	23-Jul-16	27-Fab-17		111		
	Work Scope / Configuration Analysis / Review Capacity Issues Sequenc	90	23-Jul-16	21-Oct-16	_		<u> </u>	Ш
MC5-16-3-0150	Design / Procure Material / Identify Required Outages in Schedule - 201		23-Aug-16	21-Nov-16		TTİ		ΠŤ
MC5-16-3-0150 MC5-16-3-0200	Design / Produce Material / Identity Required Outages in Schedule - 201							111
	Work Planning - 2016 4th Q		24-Sap-16	26-Dec-16				4 ; ;
MC5-16-3-0200		90		26-Dec-16 26-Dec-16	-			
MC5-16-3-0200 MC5-16-3-0250	Work Planning - 2016 4th Q	90	24-Sap-16					

I.B.4: Program Budget

Figure I.B.4 presents, as applicable, the actual and estimated capital budgets by year for the Mainline Cable System Refurbishment and Replacement program. ComEd estimates the program cost to be capital investments of \$404 million, plus associated expenses over the program period. This budget is essentially the same as that presented in ComEd's 2013 Annual Update. The mainline cable replacement mileage was redistributed over the life of the program, resulting in an adjustment to the budget for associated costs. Estimates of cost, units of work, and schedules for that work may evolve over time.




FIGURE I.B.4: MAINLINE CABLE SYSTEM REFURBISHMENT AND REPLACEMENT CAPITAL BUDGET

I.B.5: Program FTEs

Figure I.B.5 presents, as applicable, the actual and estimated Assigned Direct and Assigned Contractor FTEs required to perform the specific scheduled scope of work. Assigned FTEs have been calculated by taking the estimated worker-hours assigned to execute the scope of work and dividing by 2,080 hours. The actual and estimated FTEs presented in Figure I.B.5 include Assigned FTEs; however, they do not include Support FTEs or Induced FTEs.




FIGURE I.B.5: MAINLINE CABLE SYSTEM REFURBISHMENT AND REPLACEMENT ASSIGNED FTES

I.B.6: Program Units

Manhole Assessment

Figure I.B.6.A shows the number of manhole assessments completed or estimated to take place, as applicable, over the course of the program at 32,026, which is the same as that presented in ComEd's 2013 Annual Update. This chart serves as a tracking mechanism over the course of the program, and reflects the scope of work accomplished each year, as well as the scope of work left to be performed. The

manhole program was accelerated in the initial years of the program to build an inventory of related work to be performed during the life of the program. The scope tapers off in the last years of the program as it focuses on suburban manholes. Estimates of cost, units of work, and schedules for that work may evolve over time.




FIGURE I.B.6.A: MANHOLE ASSESSMENT UNITS (IN MANHOLES)

Cable Replacement

Figure I.B.6.B shows the miles of mainline cable replaced or estimated to be replaced, as applicable. It is expected that some cables will be replaced based on historical performance of the cable. This chart serves as a tracking mechanism over the course of the program, and reflects the scope of work accomplished each year as well as the scope of work left to be performed. The current estimate for replacement is 665 miles of mainline underground cable, which includes cables replaced and those that may fail VLF testing. The scope for the mainline cable replacement is essentially the same as that presented in ComEd's 2013 Annual Update. Estimates of cost, units of work, and schedules for that work may evolve over time.




FIGURE I.B.6.B: MAINLINE CABLE REPLACEMENT UNITS (IN MILES)

Cable Testing

Figure I.B.6.C shows the number of sections of mainline cable VLF tested or estimated to be tested, as applicable. This chart serves as a tracking mechanism over the course of the program, and reflects the scope of work accomplished as well as the scope of work left to be performed. It is estimated that 931 sections of mainline cable will be VLF tested over the course of the program. The scope for the mainline cable testing is essentially the same as that presented in ComEd's 2013 Annual Update. Estimates of cost, units of work, and schedules for that work may evolve over time.




FIGURE I.B.6.C: MAINLINE CABLE TESTING UNITS (IN SECTIONS)

SECTION I.C: Ridgeland 69kV Cable Replacement

I.C.1: Summary of Program Revisions

Over the course of the program, ComEd expects to perform the same scope of work as that presented in ComEd's 2013 Annual Update.

I.C.2: Program Scope

The Ridgeland 69kV cable system is approximately 40.5 circuit miles, composed of four cable subsystems: Solid Paper Lead ("PL"), Cross-Link Polyethylene ("XLPE"), Low Pressure Fluid Filled ("LPFF"), and High Pressure Fluid Filled ("HPFF").

The cable replacement program for the Ridgeland area began in 1998, targeting poor performing paper insulated lines. The majority of the paper insulated lines that are being replaced were installed in the early 1950's, although some were installed as early

as 1927. Replacement of circuits with the reliable XLPE cable systems will increase the long-term reliability in the area.

The focus of this program is to replace five circuits with XLPE cable systems, representing a total of 10.2 circuit miles. This scope is the same as that presented in ComEd's 2013 Annual Update.

I.C.3: Program Schedule

The Ridgeland 69kV Cable Replacement program is planned to be completed over a four-year period. Estimates of cost, units of work, and schedules for that work may evolve over time.

Figure I.C.3 presents the estimated remaining schedule to complete the Ridgeland 69kV Cable Replacement program. The schedule consists of the following key remaining tasks:

- Construction Identify and cut cable
- Construction Cable removal and splice removal
- Construction Install cable
- Construction Splice cable
- Construction Build terminations

Activity ID Activity Name 2014 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 CIIP - Ridgeland 69kV Cable Replacement Ridgeland 69kV Cable Replacement 69kV - 2014 [L.19204 Ridgeland TSS 192 to Hawthorne TSS 52] 69K2-14-1-1020 22-Jan-14 Manhole Inspections 20 03-Jan-14 28 09-Feb-14 08-Mar-14 Phase 2 Presentation 10-01 69K2-14-1-1030 Design Drawings 31 09-Mar-14 08-Apr-14 69K2-14-1-1040 Bid & Award Cable 30 09-Apr-14 08-May-14 08-May-14 69K2-14-1-1050 69K2-14-1-1060 Bid & Award Install 30 09-Apr-14 120 03-Sep-14 Ī Outage 31-Dec-14 Construction - ID & Cut Cable 69K2-14-1-1070 5 03-Sep-14 69K2-14-1-1080 Construction - Cable Removal & Splice Removal 39 10-Sep-14 18-Oct-14 69K2-14-1-1090 Construction - Install Cable 40 19-Oct-14 27-Nov-14 69K2-14-1-1100 Construction - Splice Cable 13 18-Nov-14 30-Nov-14 69K2-14-1-1110 Construction - Build Terminations 5 01-Dec-14 05-Dec-14 Final Jacket Test 10-Dec-14 11-Dec-14 69K2-14-1-1125 T&S Install leads @ SS 10-Dec-14 14-Dec-14 69K2-14-1-1130 Ready to Start Inspection 2 12-Dec-14 13-Dec-14 69K2-14-1-1140 13-Dec-14 14-Dec-14 69kV - 2015 [L.19204 Roosevelt & Kenton Terminal to Columbus Park TSS 30] 69K2-15-1-1010 Phase 1 Presentation 28 01-Dec-14* 28-Dec-14 69K2-15-1-1020 Manhole Inspections 20 03-Jan-15 22-Jan-15 69K2-15-1-1025 Phase 2 Presentation 28 09-Feb-15 08-Mar-15 69K2-15-1-1030 31 09-Mar-15 08-Apr-15 Design Drawings ٩, 69K2-15-1-1040 30 09-Apr-15 08-May-15 69K2-15-1-1050 Bid & Award Install 30 09-Apr-15 08-May-15 69K2-15-1-1060 120 03-Sep-15 31-Dec-15 Outage Construction - ID & Cut Cable Construction - Cable Removal & Splice Removal 5 03-Sep-15 39 10-Sep-15 69K2-15-1-1070 07-Sep-15 Ii. 69K2-15-1-1080 18-Oct-15 69K2-15-1-1090 Construction - Install Cable 40 19-Oct-15 27-Nov-15 69K2-15-1-1100 Construction - Splice Cable 13 18-Nov-15 3D-Nov-15 Construction - Build Terminations 5 01-Dec-15 05-Dec-15 69K2-15-1-1120 Final Jacket Test 2 10-Dec-15 11-Dec-15 T&S Install leads @ SS 69K2-15-1-1125 5 10-Dec-15 14-Dec-15 12-Dec-15 Ready to Start Inspection

FIGURE I.C.3: RIDGELAND 69KV CABLE REPLACEMENT SCHEDULE

I.C.4: Program Budget

24 Hour Soak

69K2-15-1-1140

Figure I.C.4 presents, as applicable, the actual and estimated capital budgets by year for the Ridgeland 69kV Cable Replacement program. ComEd estimates the program cost to be capital investments of \$25 million, plus associated expenses over the program period. This amount is essentially the same as that presented in ComEd's 2013 Annual Update. Estimates of cost, units of work, and schedules for that work may evolve over time.

2 13-Dec-15

14-Dec-15




FIGURE I.C.4: RIDGELAND 69KV REPLACEMENT CAPITAL BUDGET

I.C.5: Program FTEs

Figure I.C.5 presents, as applicable, the actual and estimated Assigned Direct and Assigned Contractor FTEs required to perform the specific scheduled scope of work. Assigned FTEs have been calculated by taking the estimated worker-hours assigned to execute the scope of work and dividing by 2,080 hours. The actual and estimated FTEs presented in Figure I.C.5 include Assigned FTEs; however, they do not include Support FTEs or Induced FTEs.




FIGURE I.C.5: RIDGELAND 69KV CABLE REPLACEMENT ASSIGNED FTES

I.C.6: Program Units

Figure I.C.6 shows the miles of 69kV cable replaced or estimated to be replaced, as applicable. This chart serves as a tracking mechanism over the course of the program, and reflects the scope of work accomplished each year, as well as the scope of work left to be performed. An estimated 10.2 circuit miles of 69kV cable will be replaced over the course of the program. This is the same scope as presented in ComEd's 2013 Annual Update. Estimates of cost, units of work, and schedules for that work may evolve over time.




FIGURE I.C.6: RIDGELAND 69KV CABLE REPLACEMENT UNITS (IN MILES)

SECTION I.D: Construction of Training Facilities

I.D.1: Summary of Program Revisions

Over the course of the program, ComEd expects to perform the same scope of work as that presented in ComEd's 2013 Annual Update.

I.D.2: Program Scope

ComEd currently provides electric and customer operations training at five locations within its service territory, with one location being leased and one location Under Section 16-108.5(b)(1)(A)(ii), ComEd must undertake training facility construction or upgrade projects totaling an estimated \$10,000,000. Section further provides that, at a minimum, one facility must be located in a municipality having a population of more than 2 million residents and one facility must be located in a municipality having a population of between 150,000 and 170,000 Page 42 of 86

residents. Accordingly, the Training Facilities program provides for construction or upgrade of two training facilities - one facility to be located in Chicago (approximately 2.7 million residents) and one facility to be located in Rockford (approximately 153,000 residents).

Chicago Facility

The Chicago facility will be designed for the purpose of obtaining certification under the United States Green Building Council's Leadership in Energy Efficiency Design (LEED) Green Building Rating System. The Chicago facility will be an overhead, underground, substation construction, transmission underground, area operating and distribution operations training facility planned to have the following characteristics:

- Indoor space consisting of classrooms, lecture hall, instructor office space, restroom and locker facilities, indoor equipment area, new technology area, storage, conference room, student break area, meter shop, 26 indoor underground cable splicing bays, customer education area, and an indoor pole yard.
- Outdoor yard area consisting of approximately 60 poles and associated overhead primary and secondary conductors, overhead equipment, distribution automation equipment, URD distribution equipment, underground manholes and conduit, and substation equipment.

Rockford Facility

ComEd's Rockford Training Center opened in 2012, and is an overhead construction training facility with the following characteristics:

- Indoor area consisting of classrooms, lecture hall, instructor office space, restroom and locker facilities, storage, customer education area, student break area, and meter and substation shop area.
- Indoor pole yard consisting of 16 poles, Smart Grid equipment, 28 foot transmission tower, and a manhole.
- Outdoor yard area consisting of 60 poles and associated overhead primary and secondary conductors, overhead equipment, Distribution Automation equipment, two underground manholes and conduit, and URD distribution equipment. The yard size is approximately 85,000 square feet.
- Through 2013, the Rockford Training Center has completed 115 training sessions and hosted 20 field trips at the ComEducation Center.

I.D.3: Program Schedule

The Training Facilities program is planned to be completed in two phases. The Rockford Facility was completed in 2012, and the Chicago Facility is currently planned for completion in 2015. Estimates of cost, units of work, and schedules for the Chicago Facility may evolve over time. Figure I.D.3 presents the estimated remaining schedule to complete the Training Facilities program. The schedule consists of the following key remaining tasks for the Chicago Facility:

- Mobilization and ramp-up
- Building requirement and location research
- Concept and schematic design
- Construction design

- Construction documents
- Permitting
- Bidding process
- Award contract
- Construction phase
- Grading and foundations
- Building construction
- Paving
- Punch list
- Ramp-down
- Demobilize
- Begin training

ctivity ID 2015 **CIIP - Training Facilities Training Facilities** 360 21-Jan-14* 6 25-Jan-14* 24-Jan-15 30-Jan-14 Confirmation of project use and building square footage space program Confirmation of site needs and area FR-12-1030 FR-12-1040 Property search (size based on building at site needs determined previously) 20 31-Jan-14* 10 19-Feb-14 19-Feb-14 Initial property selection 28-Feb-14 FR-12-1110 FR-12-1120 40 19-Feb-14 40 19-Feb-14 Zoning analysis 30-Mar-14 Geotechnical investigation FR-12-1130 Survey & title commitment analysis 40 19-Feb-14 40 19-Feb-14 30-Mar-14 FR-12-1140 30-Mar-14 Easement and encumbrance analysis FR-12-1150 Site concept plan evaluation 30 19-Feb-14 20-Mar-14 Property procurement & closing (based on favorable due diligence analysis) 21-May-14 Schematic Design: Preliminary meetings with City & other permit authorities Issue Construction Documents for Bidding Submit for Building Permit FR-12-1330 30 17-Mar-14* FR-12-1360 FR-12-1370 30 21-May-14* 20-Jun-14 FR-12-1380 Bidding & scope reviews 68 12-May-14* 20-Jul-14 FR-12-1385 Award Construction Contracts 21-Jul-14 Award Construction Contracts FR-12-1390 Contractor submittals and reviews by design professional 50 21-Jul-14 09-Sep-14 01-Aug-14 FR-12-1410 Mobilization 31-Jul-14 FR-12-1420 Property clearing and grubbing 8 24-Jun-14* 01-Jul-14 FR-12-1430 FR-12-1440 30 02-Jul-14* 27 22-Jul-14 Site work and mass grading 01-Aug-14 17-Aug-14 Site Utilities FR-12-1450 Foundation excavation, forming, pouring and backfill Building structure erection 35 18-Aug-14* 115 23-Sep-14* 22-Sep-14 FR-12-1460 21-Jan-15 Site Work (Pavin etc...) FR-12-1465 31 06-Sep-14* 06-Oct-14 FR-12-1470 21 20-Oct-14 56 15-Nov-14* 09-Nov-14 Building exterior enclosure FR-12-1480 Mechanical, Electrical, Plumbing & Fire Protection (MEP/FP) rough-in 14-Jan-15 FR-12-1490 FR-12-1500 57 06-Dec-14* 25 05-Feb-15 04-Feb-15 01-Mar-15 Interior framing Interior finishes 21 17-Mar-15* 11 07-Apr-15 06-Apr-15 17-Apr-15 Systems start-up and testing FR-12-1530 Equipment & Technology Installation 31 18-Apr-15 18-May-15 FR-12-1540 Substantial Completion 19-May-15 Substantial Completion

31 20-May-15

20-Jun-15

FIGURE I.D.3: TRAINING FACILITIES SCHEDULE

I.D.4: Program Budget

Punch list & walk through

Pursuant to Section 16-108.5(b)(1)(A)(ii) of the Act, ComEd will invest in training facility construction or upgrade projects totaling an estimated \$10 million. Figure I.D.4 presents, as applicable, the actual and estimated capital budgets by year for the Training Facilities program to be accounted for under the Plan.⁴ As Figure I.D.4 illustrates, ComEd anticipates construction of the Chicago Facility to commence in 2014, which is earlier than that proposed in ComEd's 2013 Annual Update. Estimates of cost, units of work, and schedules for that work may evolve over time.

⁴ Although the Plan includes capital investments of \$10 million in Training Facilities, plus associated expenses, pursuant to Section 16-108.5(b) of the Act, this does not limit ComEd's ability to make additional capital investments in Training Facilities through baseline capital investments at ComEd's discretion.





FIGURE I.D.4: TRAINING FACILITIES CAPITAL BUDGET UNDER PLAN

I.D.5: Program FTEs

Figure I.D.5 presents, as applicable, the actual and estimated Assigned Direct and Assigned Contractor FTEs required to perform the specific scheduled scope of work. Assigned FTEs have been calculated by taking the estimated worker-hours assigned to execute the scope of work and dividing by 2,080 hours. The actual and estimated FTEs presented in Figure I.D.5 include Assigned FTEs; however, they do not include Support FTEs or Induced FTEs.

FIGURE I.D.5: TRAINING FACILITIES ASSIGNED FTES



SECTION I.E: Wood Pole Inspection, Treatment and Replacement

I.E.1: Summary of Program Revisions

Over the course of the program, ComEd expects to inspect, treat, and replace or reinforce more poles at a lower overall program capital cost, as compared to ComEd's 2013 Annual Update.

I.E.2: Program Scope

The Wood Pole Inspection, Treatment and Replacement program entails inspection and required treatment of an estimated 736,384 wood poles over the five-year program period, or approximately 149,000 poles per year. Based on ComEd's past inspection experience, an estimated 19,233 pole replacements or reinforcements are projected to be identified from the inspections over the five-year program period. This represents a change in scope of 3,232 additional poles inspected and treated, and 95 additional poles replaced or reinforced, as compared with ComEd's 2013 Annual Update. This refinement in program scope is a result of a manual review of the records in ComEd's asset management systems, resulting in an estimated 1.5 million poles on its system, and a corresponding increase in the annual number of pole inspections needed to transition to a multi-year cycle. This program represents the first five years of a multi-year plan to transition ComEd to a multi-year inspection cycle for wood poles.


I.E.3: Program Schedule

Figure I.E.3 presents the estimated remaining schedule to complete the scope of work associated with the Wood Pole Inspection, Treatment and Replacement program during the five-year period. Estimates of cost, units of work, and schedules for that

work may evolve over time. The schedule is essentially a rolling quarterly work plan consisting of the following key remaining tasks:

- Ramp-up period
- Establish work priority for the calendar year
- Perform inspections
- Perform scoping and configuration analysis for pole treatments or replacements
- Perform design tasks, procure material, and identify required outages in schedule
- Planning (develop work packages and secure permits)
- Construction replace, treat or reinforce poles

FIGURE I.E.3: WOOD POLE INSPECTION, TREATMENT AND REPLACEMENT SCHEDULE



I.E.4: Program Budget

Figure I.E.4 presents, as applicable, the actual and estimated capital budgets by year for the Wood Pole Inspection, Treatment and Replacement program. ComEd estimates the program cost to be capital investments of approximately \$72 million, plus associated expenses over the program period. This represents a decrease of approximately \$3 million from ComEd's 2013 Annual Update. The net decrease is due to competitive contractor pricing. Estimates of cost, units of work and schedules for that work may evolve over time.

20 80 70 Cumulative Costs (\$ millions) 15 Annual Costs (\$ millions) 60 50 10 40 30 Actual 5 20 10 0 Prior Update Revised Prior Update Cumulative Revised Cumulative 2012 2013 2014 2015 2016 Wood Pole Capital Prior Update 16.4 16.2 16.6 **Wood Pole Capital Revised** 6.8 14.9 15.7 18.3 16.1 Wood Pole Cumulative Prior Update 6.8 23.2 39.5 56.1 74.5 Wood Pole Cumulative Revised 21.7 37.4 53.5 71.8 6.8

FIGURE I.E.4: WOOD POLE INSPECTION, TREATMENT AND REPLACEMENT CAPITAL BUDGET

I.E.5: Program FTEs

Figure I.E.5 presents, as applicable, the actual and estimated Assigned Direct and Assigned Contractor FTEs required to perform the specific scheduled scope of

work. Assigned FTEs have been calculated by taking the estimated worker-hours assigned to execute the scope of work and dividing by 2,080 hours. The actual and estimated FTEs presented in Figure I.E.5 include Assigned FTEs; however, they do not include Support FTEs or Induced FTEs.

Actual 100 Actual 50 0 2012 2013 2014 2015 2016 65 100 94 98 104 Wood Pole Assigned FTEs

FIGURE I.E.5: WOOD POLE INSPECTION, TREATMENT AND REPLACEMENT ASSIGNED FTES

I.E.6: Program Units

Wood Pole Inspections

Figure I.E.6.A shows the quantity of wood poles inspected or estimated to be inspected, as applicable. This chart serves as a tracking mechanism over the course of the program, and reflects the scope of work accomplished each year, as well as the scope of work left to be performed. It is estimated that 736,384 wood poles will be

inspected over the course of the program. This represents a change in scope of 3,232 additional poles inspected, as compared with ComEd's 2013 Annual Update. This refinement in program scope is a result of a manual review of the records in ComEd's asset management systems, resulting in an estimated 1.5 million poles on its system, and a corresponding increase in the annual number of pole inspections needed to transition to a multi-year cycle. Estimates of cost, units of work, and schedules for that work may evolve over time.





FIGURE I.E.6.A: WOOD POLE INSPECTION UNITS (IN POLES)

Wood Pole Replacements/Reinforcements

Figure I.E.6.B shows the estimated quantity of wood poles replaced or reinforced, or estimated to be replaced or reinforced, as applicable. This chart serves as a tracking mechanism over the course of the program, and reflects the scope of work accomplished each year, as well as the scope of work left to be performed. It is estimated that 19,233 wood poles will be replaced or reinforced over the course of the program. This represents a change in scope of 95 additional poles replaced or

reinforced, as compared with ComEd's 2013 Annual Update. The increase in scope is a result of a revised estimate for the total number of poles on the ComEd system, and a corresponding assumption that more poles will be identified that require replacement. Estimates of cost, units of work, and schedules for that work may evolve over time. This estimate is based on assumptions concerning inspection results, which will be adjusted over time as actual data become available. Estimates of wood pole replacements/reinforcements contain a high degree of uncertainty and are not intended to reflect firm scope.

FIGURE I.E.6.B: WOOD POLE REPLACEMENT/REINFORCEMENT UNITS (IN POLES)



SECTION I.F: Storm Hardening

I.F.1: Summary of Program Revisions

Over the course of the program, ComEd expects to perform essentially the same scope of work as that presented in ComEd's 2013 Annual Update.

I.F.2: Program Scope

Storm hardening is designed to further reduce the susceptibility of circuits to storm-related damage, including but not limited to high winds, thunderstorms, and ice storms. Improvements may include, but are not limited to, overhead to underground conversion, installation of tree-resistant cable, additional vegetation management and other engineered solutions. This program is aimed at hardening facilities in accordance with the directives of Section 16-108.5(b)(1)(A)(iv) of the Act, and is not directed at any defect or failure to properly design, engineer, construct, or maintain the existing system. Additionally, while storm hardening is designed to further reduce the susceptibility of circuits to storm-related damage, it does not make circuits immune to damage from storms or other sources.

Circuits will be prioritized based on each circuit's historical susceptibility to stormrelated damage and the ability to provide the greatest customer benefit upon completion of the improvement.

For a circuit to be eligible for improvement, ComEd's ability to maintain proper tree clearances surrounding the overhead circuit must not have been impeded by third parties.

Considerations for storm hardening of circuits include, but are not limited to:

- Mainline Circuits (Focus on circuits with the highest customer storm impact)
- 4kV and 12kV overhead circuits
- Prioritized by weighted reliability (SAIFI, Customers Served) and vegetation scores from 2008 to 2012
- Circuits with fewer than 500 customers
- Engineering review for determining targeted mainline portions and hardening solution
- Circuit Taps (Focus on circuits with pocket area storm duration impact)
- Circuit tap must meet vegetation outage and CAIDI gates
- Engineering review for determining tap portions and hardening solutions (e.g.,
 URD, spacer cable, and enhanced trimming)

I.F.3: Program Schedule

The Storm Hardening program is planned to be completed over a five-year period plus reasonable ramp-up and ramp-down periods. Estimates of cost, units of work, and schedules for that work may evolve over time.

Figure I.F.3 presents the estimated remaining schedule to complete the Storm Hardening program. The schedule consists of essentially a rolling quarterly work plan consisting of the following key remaining tasks:

- Perform design tasks, procure material, and identify required outages in schedule
- Work planning
- Construction
- Demobilization ramp-down

| Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | Coling | C

FIGURE I.F.3: STORM HARDENING SCHEDULE

I.F.4: Program Budget

Figure I.F.4 presents, as applicable, the actual and estimated capital budgets by year for the Storm Hardening program. ComEd estimates the program cost to be capital investments of \$200 million, plus associated expenses, over the program period. This budget is essentially the same as that presented in ComEd's 2013 Annual Update. Estimates of cost, units of work, and schedules for that work may evolve over time.




FIGURE I.F.4: STORM HARDENING CAPITAL BUDGET

I.F.5: Program FTEs

Figure I.F.5 presents, as applicable, the actual and estimated Assigned Direct and Assigned Contractor FTEs required to perform the specific scheduled scope of work. Assigned FTEs have been calculated by taking the estimated worker-hours assigned to execute the scope of work and dividing by 2,080 hours. The actual and estimated FTEs presented in Figure I.F.5 include Assigned FTEs; however, they do not include Support FTEs or Induced FTEs.




FIGURE I.F.5: STORM HARDENING ASSIGNED FTES

SECTION II: Smart Grid-Related Investments

SECTION II.A: Distribution Automation

II.A.1: Summary of Program Revisions

Over the course of the program, ComEd expects to complete the same scope of

Distribution Automation ("DA") work that was presented in ComEd's 2013 Annual

Update, at a higher overall program capital cost. Details of these revisions are

presented in the sections that follow.

II.A.2: Program Scope

DA technology uses "sectionalizing" devices and remote communications to

detect issues on the distribution system and automatically re-route power, accordingly,

to minimize the number of customers impacted. This is commonly referred to as the

self-healing nature of the Smart Grid.

The ComEd DA technologies include:

· Field sectionalizing devices to detect and isolate faults at various segments of

the distribution system;

A radio system to remotely transmit and relay control functions and indicate the

status of various system parameters; and

The computer systems that control, operate, monitor and store the data for the

DA system.

The DA program targets installing DA field devices, and also encompasses the

replacement of the older 900 MHZ radio system with a new higher security system that

Page 60 of 86

meets the cyber security requirements of the Act. In addition, the older 34kV field devices will be upgraded to the newer Intelli-team ("IT-2") software to allow for better flexibility with fault isolation and operation with the new radio system. The DA program includes the planned installation of approximately 2,600 new DA devices.

II.A.3: Program Schedule

This program is planned to be completed over a five-year period plus reasonable ramp-up and ramp-down periods. Estimates of cost, units of work, and schedules for that work, may evolve over time.

Figure II.A.3 presents the estimated remaining schedule to complete the DA program. The schedule consists of essentially a rolling quarterly work plan consisting of the following key remaining tasks:

- Ramp-up period
- Establish priority for the calendar year
- Perform scoping
- Perform design tasks, procure material, and identify required outages in schedule
- Planning (develop work packages and secure permits)
- Construction install reclosers
- Construction install radios, repeaters
- Test and liven
- Demobilization ramp-down period

Activity ID CIIP - Distribution Automation **Distribution Automation** Construction - Reclosers for 2014 - 1st Q Construction - Install Radio / Repeater for 2014 - 1st Q 180 02-Jan-14 A 02-Jul-14 180 02-Jan-14 A 02-Jul-14 resting & Livening for 2014 - 1st Q DA2-13-4-0400 Planning for 2014 - 2nd Q 90 03-Feb-14* 03-May-14 180 03-Apr-14 DA2-13-4-0600 Construction - Reclosers for 2014 - 2nd Q DA2-13-4-0650 Construction - Install Radio / Repeater for 2014 - 2nd Q 18D 03-Apr-14 02-Oct-14 Testing & Livening for 2014 - 2nd Q Scoping (Scheme, Relay Setting Order & Repeater) for 2014 - 3rd Q DA2-13-4-0700 DA3-14-1-0200 180 03-May-14 90 06-Jan-14 90 07-Mar-14 DA3-14-1-0300 Design / Procure / Outage for 2014 - 3rd Q 05-Jun-14 DA3-14-1-0600 Construction - Reclosers for 2014 - 3rd Q 18D 09-Jul-14 10-Jan-15 Construction - Install Radio / Repeater for 2014 - 3rd Q Testing & Livening for 2014 - 3rd Q 18D 09-Jul-14 18D 09-Aug-14 Scooling (Scheme, Relay Setting Order & Repeater) for 2014 - 4th Q DA3-14-2-0200 90 07-Apr-14 07-Jul-14 Design / Procure / Outage for 2014 - 4th Q 07-Sep-14 DA3-14-2-0400 Planning for 2014 - 4th Q 90 09-Aug-14 07-Nov-14 Construction - Reclosers for 2014 - 4th Q Construction - Install Radio / Repeater for 2014 - 4th Q 180 10-Oct-14 13-Apr-15 DA3-14-2-0700 Testing & Livening for 2014 - 4th Q 18D 10-Nov-14 Scoping (Scheme, Relay Setting Order & Repeater) for 2015 - 1st Q 90 09-Jul-14 07-Oct-14 DA3-14-3-0300 Design / Procure / Outage for 2015 - 1st Q 90 10-Sep-14 10-Dec-14 **•** Construction - Reclosers for 2015 - 1st Q Construction - Install Radio / Repeater for 2015 - 1st Q 180 15-Jan-15 180 15-Jan-15 16-Jul-15 DA3-14-3-0650 Testing & Livening for 2015 - 1st Q DA3-14-3-0700 18D 16-Feb-15 16-Aug-15 DA3-14-4-0100 Work Priority for 2015 0 09-Jul-14* Scoping (Scheme, Relay Setting Order & Repeater) for 2015 - 2nd Q 10-Oct-14 12-Jan-15 Design / Procure / Outage for 2015 - 2nd Q 90 12-Dec-14 90 16-Feb-15 15-Mar-15 DA3-14-4-0400 Planning for 2015 - 2nd Q 16-May-15 Construction - Reclosers for 2015 - 2nd Q 18D 16-Apr-15 DA3-14-4-0600 15-Oct-15 DA3-14-4-0650 Construction - Install Radio / Repeater for 2015 - 2nd Q 18D 16-Apr-15 15-Oct-15 DA3-14-4-0700 Testing & Livening for 2015 - 2nd Q 14-Nov-15 18D 16-May-15 DA4-15-1-0200 Scoping (Scheme, Relay Setting Order & Repeater) for 2015 - 3rd Q 90 15-Jan-15 15-Apr-15 90 16-Mar-15 90 16-May-15 DA4-15-1-0300 DA4-15-1-0400 Design / Procure / Outage for 2015 - 3rd Q Planning for 2015 - 3rd Q 14-Jun-15 15-Aug-15 DA4-15-1-0600 Construction - Reclosers for 2015 - 3rd Q 180 18-Jul-15 DA4-15-1-0650 Construction - Install Radio / Repeater for 2015 - 3rd Q 18D 18-Jul-15 20-Jan-16 DA4-15-1-0700 DA4-15-1-0800 Testing & Livening for 2015 - 3rd Q Demobilization Ramp Down 18-Aug-15 18-Jul-15 DA4-15-2-0200 Scoping (Scheme, Relay Setting Order & Repeater) for 2015 - 4th Q 90 16-Apr-15 16-Jul-15 90 17-Jun-15 Design / Procure / Outage for 2015 - 4th Q DA4-15-2-0400 Planning for 2015 - 4th Q 90 18-Aug-15 16-Nov-15 Construction - Reciosers for 2015 - 4th Q Construction - Install Radio / Repeater for 2015 - 4th Q Testing & Livening for 2015 - 4th Q 21-Apr-16 21-Apr-16 22-May-16 DA4-15-2-0600 18D 19-Oct-15 19-Oct-15 19-Nov-15 Scoping (Scheme, Relay Setting Order & Repeater) for 2016 - 1st Q DA4-15-3-0300 Design / Procure / Outage for 2016 - 1st Q 90 19-Sep-15 19-Dec-15 DA4-15-3-0400 Planning for 2016 - 1st Q 90 19-Nov-15 22-Feb-16 Construction - Reclosers for 2016 - 1st Q Construction - Install Radio / Repeater for 2016 - 1st Q DA4-15-3-0600 DA4-15-3-0650 180 25-Jan-16 180 25-Jan-16 24-Jul-16 24-Jul-16 Testing & Livening for 2016 - 1st Q 24-Aug-16 DA4-15-4-0100 Work Priority for 6 D 18-Sep-15 Scoping (Scheme, Relay Setting Order & Repeater) for 2016 - 2nd Q 18-Oct-15 21-Jan-16 23-Mar-16 DA4-15-4-0300 90 21-Dec-15 Design / Procure / Outage for 2016 - 2nd Q Planning for 2016 - 2nd Q Construction - Reciosers for 2016 - 2nd Q DA4-15-4-0650 Construction - Install Radio / Repeater for 2016 - 2nd Q 180 25-Apr-16 24-Oct-16 Testing & Livening for 2016 - 2nd Q DA4-15-5-0200 Scoping (Scheme, Relay Setting Order & Repeater) for 2016 - 3rd Q 90 23-Jan-16 21-Apr-16 Design / Procure / Outage for 2016 - 3rd Q Planning for 2016 - 3rd Q 23-Jun-16 24-Aug-16 Construction - Reclosers for 2016 - 3rd Q DA4-15-5-0600 153 27-Jul-16 31-Dec-16 Construction - Install Radio / Repeater for 2016 - 3rd Q DA4-15-5-0700 Testing & Livening for 2016 - 3rd Q 122 27-Aug-16 31-Dec-16 Scoping (Scheme, Relay Setting Order & Repeater) for 2016 - 4th Q 90 22-Apr-16 22-Jul-16 DA4-15-6-0300 Design / Procure / Outage for 2016 - 4th Q 90 24-Jun-16 23-Sep-16 Planning for 2016 - 4th Q Construction - Install Radio / Repeater for 2016 - 4th Q 23-Nov-16 29-Apr-17 DA4-15-6-0700 Testing & Livening for 2016 - 4th Q 18D 28-Nov-16 31-May-17 Construction - Install Radio / Repeater for 2017 - 1st Q 180 30-Jan-17* 30-Jul-17 DA4-15-8-0650 Construction - Install Radio / Repeater for 2017 - 2nd Q 180 30-Apr-17* 29-Oct-17

FIGURE II.A.3: DISTRIBUTION AUTOMATION SCHEDULE

II.A.4: Program Budget

Construction - Install Radio / Repeater for 2017 - 3rd Q

Figure II.A.4 presents, as applicable, the actual and estimated capital budgets by year for the DA program. ComEd estimates the program cost to be capital investments of \$249 million, plus associated expenses, over the program period. This represents an

estimated increase of \$5 million from ComEd's 2013 Annual Update. The net increase is due to a refinement in the assignment of costs associated with the secure DA communications network and adjustments of per-unit costs for DA device installations due to the more complex configurations anticipated in the upcoming work scope. As Figure II.A.4 illustrates, ComEd expects to complete investments related to this program in the same year presented in the 2013 Annual Update. Estimates of cost, units of work and schedules for that work may evolve over time.




FIGURE II.A.4: DISTRIBUTION AUTOMATION CAPITAL BUDGET

II.A.5: Program FTEs

Figure II.A.5 presents, as applicable, the actual and estimated Assigned Direct and Assigned Contractor FTEs required to perform the specific scheduled scope of work. Assigned FTEs have been calculated by taking the estimated worker-hours assigned to execute the scope of work and dividing by 2,080 hours. The actual and estimated FTEs presented in Figure II.A.5 include Assigned FTEs; however, they do not include Support FTEs or Induced FTEs. Furthermore, the 2014 Annual Update includes Assigned IT FTEs associated with the Distribution Automation program.




FIGURE II.A.5: DISTRIBUTION AUTOMATION ASSIGNED FTES

II.A.6: Program Units

Figure II.A.6 shows the quantity of DA devices installed or estimated to be installed, as applicable. This chart serves as a tracking mechanism over the course of the program, and reflects the scope of work accomplished each year, as well as the scope of work left to be performed. It is estimated that 2,600 DA devices will be installed over the course of the program. This scope is the same as that presented in ComEd's 2013 Annual Update. Estimates of cost, units of work, and schedules for that work may evolve over time.




FIGURE II.A.6: DISTRIBUTION AUTOMATION UNITS (IN DEVICES)

SECTION II.B: Substation Micro-Processor Relay Upgrades

II.B.1: Summary of Program Revisions

Over the course of the program, ComEd expects to complete the same scope of work presented in ComEd's 2013 Annual Update, at a lower program capital cost. Details of these revisions are presented in the sections that follow.

II.B.2: Program Scope

This program is planned to modernize ten ComEd substations, including upgrade of electro-mechanical protective relays to modern microprocessor-based devices, replacement of aging circuit breakers, enabling two-way communications between ComEd's control center and each substation, and installation of technology to remotely monitor the health of ComEd's largest assets, its transformers. This program provides for fault detection, remote asset monitoring, improved site security, and dynamic voltage regulation. Partial upgrades may be applied across the service territory. ComEd has over 250 transmission-fed substations, and over 800 substations in total.

II.B.3: Program Schedule


This program is planned to be completed over a five-year period plus reasonable ramp-up and ramp-down periods. Estimates of cost, units of work, and schedules for that work may evolve over time.

Figure II.B.3 presents the estimated remaining schedule to complete the Substation Micro-Processor Relay Upgrade Program. The schedule is essentially a rolling quarterly work plan consisting of the following key remaining tasks:

Develop work scope

- Design and engineer
- Procure long lead materials
- Identify and request required outages in schedule
- Review and issue construction drawings
- Mobilization
- Construction
- Testing and commissioning
- Develop dashboard
- Demobilization and ramp-down

FIGURE II.B.3: SUBSTATION MICRO-PROCESSOR RELAY UPGRADE SCHEDULE



II.B.4: Program Budget

Figure II.B.4 presents, as applicable, the actual and estimated capital budgets by year for the Substation Micro-Processor Relay Upgrade program. ComEd estimates the program cost to be capital investments of \$75 million, plus associated expenses, over the program period. While this is essentially the same scope as that presented in ComEd's 2013 Annual Update, timing of investments related to specific stations has been updated, resulting in minor variations year-over-year compared with the 2013 Annual Update. Estimates of cost, units of work, and schedules for that work may evolve over time.





FIGURE II.B.4: SUBSTATION MICRO-PROCESSOR RELAY UPGRADE CAPITAL BUDGET

II.B.5: Program FTEs

Figure II.B.5 presents, as applicable, the actual and estimated Assigned Direct and Assigned Contractor FTEs required to perform the specific scheduled scope of Page 68 of 86

work. Assigned FTEs have been calculated by taking the estimated worker-hours assigned to execute the scope of work and dividing by 2,080 hours. The actual and estimated FTEs presented in Figure II.B.5 include Assigned FTEs; however, they do not include Support FTEs or Induced FTEs.


FIGURE II.B.5: SUBSTATION MICRO-PROCESSOR RELAY UPGRADES ASSIGNED FTES



II.B.6: Program Units

Figure II.B.6 shows the quantity of substation upgrades completed or estimated to be completed, as applicable. This chart serves as a tracking mechanism over the course of the program, and reflects the scope of work accomplished each year as well as the scope of work left to be performed. An estimated ten substations will be upgraded over the course of the program. Partial upgrades may be applied across the service territory. This is the same scope as presented in ComEd's 2013 Annual Update. Estimates of cost, units of work, and schedules for that work may evolve over time.

FIGURE II.B.6: SUBSTATION MICRO-PROCESSOR RELAY UPGRADES UNITS (IN STATIONS)



SECTION II.C: Smart Meters

II.C.1: Summary of Program Revisions

ComEd expects to complete the same scope of work presented in the 2013 Annual Update. ComEd's 2014 AMI Annual Implementation Progress Report filed on April 1, 2014, provides further detail on the deployment results thus far, and the remaining scope of the program.

II.C.2: Program Scope

ComEd will install retail Smart Meters across its entire service territory over a multi-year period. Deployment of AMI will occur pursuant to the Advanced Metering Infrastructure Deployment Plan ("AMI Plan"), which was approved by the Commission in Docket No. 12-0298 and further modified in Docket No. 13-0285.⁵ The AMI Annual Implementation Progress Report filed on April 1, 2014 provides further detail on the deployment results thus far and the remaining scope of the program.

II.C.3: Program Schedule

This program is planned to be completed over a 10-year period including reasonable ramp-up and ramp-down periods. Estimates of cost, units of work, and schedules for that work may evolve over time.

⁵ Please note, however, that on March 13, 2014, ComEd filed a Verified Petition for Expedited Approval of

Acceleration of Meter Deployment under ComEd's AMI Plan ("Petition"), which proposes to complete Smart Meter deployment three years earlier than the timeline set forth in the current AMI Plan. ComEd's Petition is pending in ICC Docket No. 14-0212.

Figure II.C.3 presents the estimated remaining schedule to complete the Smart Meter program. The schedule consists of remaining tasks that are essentially repeated for each of ComEd's operating regions, including the following:

- Procurement of required materials and services
- Facilities and logistical preparation
- Staffing and ramp-up
- Access point and relay installation
- Completion of meter exchanges
- Demobilization ramp-down




FIGURE II.C.3: SMART METER SCHEDULE

II.C.4: Program Budget

Figure II.C.4 presents, as applicable, the actual and estimated capital budgets by year for the Smart Meter program. All work associated with the program will be covered by this budget. ComEd estimates the program cost to be capital investments of approximately \$950 million, plus associated expenses, over the program period. This budget is the same as that presented in ComEd's 2013 Annual Update. Consistent with

ComEd's 2013 Annual Update, the Smart Meter program budget presented in this 2014 Annual Update includes costs associated with a Peak Time Rebate ("PTR") program. The updated Smart Meter program budget, exclusive of the PTR program, is presented in ComEd's 2014 AMI Annual Implementation Progress Report. Estimates of cost, units of work, and schedules for that work may evolve over time.




FIGURE II.C.4: SMART METER CAPITAL BUDGET

II.C.5: Program FTEs

Figure II.C.5 presents, as applicable, the actual and estimated Assigned Direct and Assigned Contractor FTEs required to perform the specific scheduled scope of work. Assigned FTEs have been calculated by taking the estimated worker-hours assigned to execute the scope of work and dividing by 2,080 hours. The actual and estimated FTEs presented in Figure II.C.5 include Assigned FTEs; however, they do not include Support FTEs or Induced FTEs.





FIGURE II.C.5: SMART METER ASSIGNED FTES

II.C.6: Program Units

Figure II.C.6 shows the quantity of Smart Meters installed or estimated to be installed, as applicable. This chart reflects the scope of work currently planned to be accomplished each year, as detailed in ComEd's 2014 AMI Annual Implementation Progress Report. As Figure II.C.6 illustrates, Smart Meter installations began in 2013, and ComEd pulled ahead deployment of meters pursuant to the AMI Plan approved by the Commission in Docket No. 12-0298 and further modified in Docket No. 13-0285. Estimates of cost, units of work, and schedules for that work may evolve over time.

FIGURE II.C.6: SMART METER UNITS (IN METERS)



SECTION II.D. Associated Cyber-Secure Data Communications Network


Communications infrastructure forms the foundation platform for enabling Smart Grid technologies and applications because it transcends each functional area of the Smart Grid. Consequently, the ComEd Smart Grid Communications Infrastructure will provide a secure tiered, robust and deterministic communications architecture with adequate capacity to meet the current and foreseeable future performance requirements of the Smart Grid Application portfolio.

A cyber-secure communications infrastructure is a system that includes and implements a robust security model that is aligned with industry best practices and existing security standards (such as NISTIR 7628 developed by the National Institute of Standards and Technology). The security model will address confidentiality, integrity, availability and non-repudiation of data transport through the network.

Figure II.D depicts the high-level architecture for the four tiers of the proposed ComEd communication network that would support Smart Grid communication.

FIGURE II.D: SMART GRID COMMUNICATION TIERS

Smart Grid Communication Tiers



Appendix A: Full-Time Equivalent Jobs

Requirements of 220 ILCS 5/16-108.5

As required by Section 16-108.5(b) of the Act, ComEd will demonstrate that at least 2,000 full-time equivalent jobs in Illinois were created in a "peak program year," which is defined as the consecutive 12-month period with the highest number of full-time equivalent ("FTE") jobs that occurs between January 1, 2013 and December 31, 2015. These jobs will include Direct jobs, Contractor positions, and Induced jobs. A portion of the FTE jobs created will include incremental personnel hired subsequent to the effective date of Section 16-108.5.

Reporting Schedule

ComEd will submit, no later than April 1 of each year, an Energy Infrastructure Modernization Act Annual FTE Jobs Creation Report that includes the number of FTE jobs created for the prior calendar year and cumulatively, including Induced FTE jobs.

Further, ComEd will report no later than 45 days after the last day of the first, second and third quarter of each year, which equates to the dates of May 15, August 14 and November 14 of each year, a verified quarterly report for the prior quarter including:

- 1. Total number of FTE jobs created during the prior quarter;
- 2. Total number of employees as of the last day of the prior quarter;
- 3. Total number of FTE hours in each job classification or job title; and
- Total number of incremental employees and contractors in support of the investments included in the Plan for the prior quarter.

Page 78 of 86

The quarterly reporting will not include Induced FTE jobs. However, ComEd's Annual FTE Jobs Creation Report submitted on April 1 of each year will include actual Direct, Contractor, and Induced FTEs for the applicable year and cumulatively.

Definition of Full-Time Equivalent (FTE)

The full-time equivalent ("FTE") metric is a calculation used to convert full-time, temporary and part-time jobs into comparable metrics. Full-time equivalent (FTE) employment is a standard concept used by the Department of Energy and other government agencies which follows the general formula:

Total Number of Hours Worked and Funded by the Plan within the Annual Period

Annual Hours in a Full-time Schedule

Total Number of Hours Worked and Funded within the Annual Period:

In order to perform the calculation, ComEd has estimated the total worker-hours in support of the Plan on an annual basis. Estimated worker-hours for Direct jobs and Contractor positions are each composed of the following two sub-categories:

- Assigned: Worker-hours assigned to specific work orders associated with Plan program scopes of work; and
- **Support:** Worker-hours charged on timesheets in support of the Plan

Support FTEs are not allocated to specific Plan scopes of work, and are not presented in the FTE sections for individual programs in this 2014 Annual Update. Rather, Figure B.3 in Appendix B presents the estimated Assigned FTEs and Support FTEs to execute the entire scheduled scope of work associated with the 2014 Annual Update. This revised format for presentation of Assigned FTEs and Support FTEs is consistent with ComEd's timekeeping approach and represents how Support FTEs are allocated to Plan execution. Estimates for Support FTEs in the 2014 Annual Update are based on the 2013 actual proportion of Assigned FTEs to Support FTEs.

Job classifications associated with Assigned FTEs and Support FTEs may include, but are not limited to, engineers, technicians, work planners, finance support, safety support, scheduling support, legal support and craft.

Annual Hours in a Full Time Schedule:

For ComEd, the full-time hours for an annual period are 2,080 (52 weeks per year * 40 hours per week). This same calculation will be applied on a quarterly basis for the purpose of reporting requirements.

However, FTEs are not defined as employee "head counts" and should not be confused with employment levels and trends. This is because the 2,080 hours number used in the denominator includes compensable hours for approved time off such as

⁶ While this format is consistent with that presented in ComEd's 2013 Annual Update, please note that this is a change in format from ComEd's Plan, in which Support FTEs were allocated to specific scopes of

work proportionally, based on estimated investments for specific scopes of work.

_

vacation time, holidays, sick leave, jury duty and other approved time off, and does not just represent hours available to work in support of the Plan.

For this reason, in addition to the calculation above, and in order to provide a more accurate estimate of employment levels that result from work in support of the Plan, ComEd will also report FTE jobs on a quarterly basis using the following formula:

Total Number of Hours Worked and Funded by the Plan within Reporting Quarter for ComEd and its affiliates

Quarterly Hours available for work in a ComEd Full-time Schedule

Plus

Total Number of Hours Worked and Funded by the Plan within Reporting Quarter for Contractors

Quarterly Hours available for work in a Contractor Full-time Schedule

The numerator calculation is the same as above.

Quarterly Hours available for work in a ComEd full-time schedule is defined as 260 days in a year minus 13 paid holidays, 20 days average vacation, 3 average sick days, and 4 average other days (jury duty, funeral leave, etc.) for a net of 220 days per year. This value is then converted to a number of quarterly hours using the following formula:

(220 days * 8 hours per day) / 4 quarters per year = 440 hours per quarter

Quarterly Hours available for work in a Contractor full-time schedule is defined as 2,000 hours in a year divided by 4 quarters per year.

Definition of FTE Job Categories

- Direct jobs includes employees of ComEd and its affiliates.
- Contractor positions of ComEd or its affiliates includes non-employees, for example staff augmentation, project labor, outsourcing, consulting, physical craft contractors, clerical/administrative contractors, and construction of training facilities.
- Induced jobs means jobs that are econometrically estimated using a statistical "jobs multiplier" of annual capital spending by program and actual Direct and Contractor FTE jobs created over time under the Plan. FTEs described above in each sub-part of the 2014 Annual Update, however, do not include Induced jobs. ComEd's 2013 Energy Infrastructure Modernization Act Annual Jobs Creation Report, submitted on April 1, 2014, includes actual Direct, Contractor, and Induced FTEs for 2013.

Appendix B: Summary-Level Plan Information

FIGURE B.1: SUMMARY PLAN SCHEDULE

Project ID	Activity ID	Activity Name	Start	Finish	2012		2013		2014		2015		2016		2017		2018	3	20	19	202	20	2021	į ž
					Q1 Q2 Q3	Q4 Q1 (Q2 Q3 Q	4 Q1 G	Q2 Q3 Q	4 Q1 Q	2 Q3 (Q4 Q1	Q2 Q3	Q4 Q1	Q2 Q:	3 Q4 Q	1 Q2 Q	3 Q4 (Q1 Q2	Q3 Q4	Q1 Q2	Q3 Q4 (Q1 Q2 Q	3 Q4 I
CIIP	- Manhole Assessment &	Cable System Refurbishment	01-Jan-12 A	22-Dec-16										7										\Box
CIIP	- Mainline Cable Replacen	nent	01-Jan-12 A	30-Jun-17											7	11-	1							111
CIIP	- Mainline Cable Testing		01-Jan-12 A	31-May-17					+++	++-	+++			+	7		11					-1-1		111
CIIP	- Ridgeland 69kV Cable Re	eplacement epilonement	06-Dec-11 A	31-Dec-15				1	1 1	11	11	7	11	1		TT								
CIIP	- Storm Hardening		01-Jan-12 A	20-Oct-16							1 1			7							T I			
CIIP	- Smart Meters		01-Jan-12 A	31-Dec-21						1 1				1										
CIIP	- Training Facilities		20-Jan-12 A	21-Jun-15	7		l l			L	7													
CIIP	- Distribution Automation		01-Jan-12 A	31-Dec-17												7								
CIIP	- Underground Residentia	l Cable (URD) Injection & Replacement	01-Jan-12 A	07-Dec-18							1.1							$\overline{}$						
CIIP	- Wood Pole Inspection, T	reatment, & Replacement	31-Dec-11 A	30-Sep-16																				
CIIP	- Substation Micro-Proces	sor Relay Upgrades	06-Dec-11 A	04-Jan-18							1					7								

Table B.1 presents a summary comparison of the revised estimated Plan capital budget to the estimated capital budget set forth in ComEd's 2013 Annual Update by program, and Figure B.2 presents a graphical comparison of the revised estimated total Plan capital budget to the estimated total capital budget set forth in ComEd's 2013 Annual Update by year.

TABLE B.1: SUMMARY OF PLAN 10-YEAR CAPITAL COSTS BY PROGRAM

Program	2013 Annual Update Capital Total (\$M)	2014 Annual Update Capital Total (\$M)
URD Injection and Replacement Program	\$571	\$571
Mainline Cable System Refurbishment and Replacement Program	\$403	\$404
Ridgeland 69Kv Cable Program	\$26	\$25
Training Facilities Program	\$10	\$10
Wood Pole Program	\$75	\$72
Storm Hardening Program	\$201	\$200
Total Reliability-Related Investments	\$1,286	\$1,282
Distribution Automation Program	\$244	\$249
Substation Micro-Processor Relay Upgrade Program	\$77	\$75
Smart Meter Program (10-year) Total Smart Grid-Related Investments	\$950 \$1,271	\$950 \$1,274
Total Plan Investments	\$2,557	\$2,556




FIGURE B.2: PLAN 10-YEAR CAPITAL COSTS BY YEAR

Figure B.3 presents the estimated Assigned FTEs and Support FTEs to execute the entire scheduled scope of work associated with the 2014 Annual Update. Estimates for Support FTEs in the 2014 Plan are based on the 2013 actual proportion of Assigned FTEs to Support FTEs. The actual and estimated FTEs presented in this 2014 Annual Update include Direct jobs and Contractor positions; however, they do not include any Induced FTEs.

FIGURE B.3: PLAN 10-YEAR ASSIGNED AND SUPPORT FTES

